



CONSTRUCTION

Resumment of the second

* WORKERS SIGNS SHALL ONLY BE IN PLACE WHILE WORKERS ARE PRESENT (TYP.)

M6-1R(F0)-2115

- REMOVE EXISTING MEDIAN ISLAND AT INTERSECTION OF MUNICIPAL DRIVE AND US ROUTE 30 PRIOR TO STAGE I. REPLACE WITH SAME TYPICAL SECTION AS PAVEMENT WIDENING USING IDOT STANDARD 701701-05.
- ~ 3. CONSTRUCT ALL WIDENING OPERATIONS ALONG EAST SIDE OF MUNICIPAL DRIVE.
 - SEE IDOT STANDARD 701502-02 FOR STAGE I WIDENING SET-UP, SIGNAGE AND DETAILS.
- VILLAGE HALL PARKING LOTS TO REMAIN ACCESSIBLE AT ALL TIMES. DRIVEWAY REMOVAL TO BE COORDINATED WITH THE VILLAGE OR ITS REPRESENTATIVES 48 HOURS IN ADVANCE OF REMOVAL OPERATIONS.
- PAVEMENT JOINTS ARE TO BE CONSISTENT WITH FUTURE LANE LINES PER ARTICLE 406.06(g) OF THE STANDARD SPECIFICATIONS.
- BUTT JOINTS SHALL NOT REMAIN EXPOSED TO TRAFFIC OVER NIGHT. MILLED OR UNFINISHED SURFACES WILL REQUIRE A 40(H): 1(V) TEMPORARY RAMP PER ARTICLE 406.08 OF THE STANDARD SPECIFICATIONS.

REVISIONS		ILLINOIS DEPARTMI	ENT OF TRANSPORTATION
NAME	DATE		
		U.S. ROU	JTE 30 AND
		MUNICI	PAL DRIVE
		TRAFFIC (CONTROL AND
		STAGING PLAN	
		SCALE: 1" = 60'	DRAWN BY:
		DATE: 02/07/08	CHECKED BY: WBR