SUGGESTED SEQUENCE OF OPERATION

OPERATION ONE:

MILL 2" LANES 1, 2, 3, & BOTH SHOULDERS PROVIDE MILL WEDGE (SEE DETAIL A) BEFORE OPENING LANES TO TRAFFIC. PLACE TEMPORARY PAVEMENT MARKINGS.

OPERATION TWO: PATCH LANES

OPERATION THREE: MILL (2") WITHOUT WEDGE (SEE DETAIL B). PLACE PRIME COAT AND BINDER COURSE PRIOR TO OPENING LANE(S) TO TRAFFIC. PLACE TEMPORARY PAVEMENT MARKINGS.

OPERATION FOUR: PLACE SURFACE COURSE PLACE PERMANENT PAVEMENT MARKINGS.

SYM. ABOUT ((TYP) 12.75' & VAR 10.0' & VAR 12.0' LANE 12.0' LANE 3 SHOULDER SHOULDER EXISTING ±4¾" BIT. CONC. SURF. COURSE (TOP 4" TO BE MILLED) EXISTING P.C.C. 10" (STD. REINFORCED.)

EXISTING CONDITION

SECTION COUNTY TOTAL SHEETS NO. COOK 82 79 TO STA. STA. FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT

* (1012, 1214, 1415, & 1517) RS-3

62746

LEGEND

- 1 EXISTING PAVEMENT MARKING
- (2) EPOXY PAVEMENT MARKING, LINE 5" (10' DASH 30' SKIP)
- (3) PAVEMENT MARKING TAPE, TYPE III, LINE 5" (10' DASH 30' SKIP)
- (4) PERMANENT PAVEMENT MARKING
- 5 DRUMS @ 100' C-C

- BITUMINOUS SURFACE REMOVAL (2")

- PROPOSED BITUMINOUS BINDER COURSE (2") - PROPOSED BITUMINOUS SURFACE COURSE (2")

- 1. GRADE DIFFERENTIAL BETWEEN LANES SHALL NOT EXCEED 2"
- 2. PARTIAL MILLING OF MAINLINE PAVEMENT FOR EACH OPERATION (I.e. 2" MILLING) WILL NOT BE PAID FOR SEPARATELY BUT WILL BE PAID FOR AT THE FINAL ITEM OF MILLING THICKNESS AS SHOWN ON THE TYPICAL SECTIONS.
- 3. SEE DETAIL TC-12 (SHEET 65 & 66) FOR PAVEMENT MARKING AT GORE AREAS.
- 4. REMOVAL OF TEMPORARY PAVEMENT MARKING WHEN REQUIRED SHALL BE PAID FOR AS WORK ZONE PAVEMENT MARKING REMOVAL.

ILLINOIS DEPARTMENT OF TRANSPORTATION F.A.I. ROUTE 90 SUGGESTED SEQUENCE OF OPERATIONS SCALE: VERT. NONE DRAWN BY