

1/2" BORDER

CONTRACT NO. 62882

1. SIDEWALK CLOSURE SHALL BE IN ACCORDANCE WITH IDOT STANDARD 701801.

STAGE 1 - MILL STREET

GENERAL NOTES:

- 2. ALL TRAFFIC CONTROL DEVICES SHALL BE IN ACCORDANCE WITH IDOT STANDARD 701901.
- ACCESS TO ALL PROPERTIES SHALL BE MAINTAINED. CONSTRUCTION OF THE DRIVEWAYS SHALL BE STAGED AS DIRECTED BY THE ENGINEER AND COORDINATED WITH THE PROPERTY
- 4. THE RESIDENT ENGINEER SHALL CONTACT THE TRAFFIC CONTROL SUPERVISOR AT (847)705-4470 A MINIMUM OF 72 HOURS PRIOR TO THE PLACEMENT OF ANY TEMPORARY
- 5. TRAFFIC CONTROL AT ALL SIDE ROADS, DRIVEWAYS AND ENTRANCES SHALL BE PER DISTRICT ONE DETAIL TC-10.
- DRIVEWAY ENTRANCE SIGNS SHALL BE INSTALLED AT ALL COMMERCIAL ENTRANCES AS PER DISTRICT ONE DETAIL TC-26.
- 7. ALL EXISTING SPEED LIMIT SIGNS SHALL BE REMOVED OR COVERED PRIOR TO STAGE 1.
- CONTRACTOR SHALL COORDINATE CONSTRUCTION ACTIVITIES TO ENSURE RAILROAD CROSSING PROTECTION EQUIPMENT IS IN PLACE AND MAINTAINED AT ALL TIMES AND FACILITATE INSTALLATION OF NEW AND TEMPORARY EQUIPMENT.
- AT THE HIGHWAY-RAIL GRADE CROSSINGS AT IL ROUTE 47 AND MAIN STREET, LANE RESTRICTIONS, FLAGGING OR OTHER OPERATIONS SHALL NOT CREATE CONDITIONS WHERE VEHICLES CAN BE QUEUED ACROSS THE RAILROAD TRACKS. IF THE QUEUING OF VEHICLES ACROSS THE TRACKS CANNOT BE AVOIDED. A UNIFORMED LAW ENFORCEMENT OFFICER OR FLAGGER SHALL BE PROVIDED AT THE CROSSINGS TO PREVENT VEHICLES FROM STOPPING ON THE TRACKS. EVEN IF AUTOMATIC WARNING DEVICES ARE IN PLACE. THE COST OF FLAGGERS OR UNIFORMED LAW ENFORCEMENT OFFICERS SHALL NOT BE PAID FOR SEPARATELY BUT SHALL BE INCLUDED IN THE COST OF TRAFFIC CONTROL AND PROTECTION, (SPECIAL).

MAINTENANCE OF TRAFFIC PAVEMENT MARKING LEGEND:

- TEMPORARY PAVEMENT MARKING LETTERS AND SYMBOLS
- (2) TEMPORARY PAVEMENT MARKING - LINE 4" (DOUBLE YELLOW @ 11" CENTERS)
- (3) TEMPORARY PAVEMENT MARKING - LINE 4" (WHITE, 10' DASH, 30' SKIP)
- 4 TEMPORARY PAVEMENT MARKING - LINE 4" (WHITE)
- (5) TEMPORARY PAVEMENT MARKING - LINE 4" (YELLOW)
- (6) TEMPORARY PAVEMENT MARKING - LINE 6" (WHITE)
- (7) TEMPORARY PAVEMENT MARKING - 6" (WHITE, 2' DASH, 6' SKIP)
- (8) TEMPORARY PAVEMENT MARKING - LINE 12" (YELLOW)
- 9 TEMPORARY PAVEMENT MARKING - LINE 24" (WHITE)
- 10 WET PAVEMENT MARKING TAPE, TYPE III - LETTERS AND SYMBOLS
- (11) WET PAVEMENT MARKING TAPE, TYPE III 4" (DOUBLE YELLOW @ 11" CENTERS)
- (12) WET PAVEMENT MARKING TAPE, TYPE III 4" (WHITE, 10' DASH, 30' SKIP)
- 13) WET PAVEMENT MARKING TAPE, TYPE III LINE 4" (WHITE)
- (14) WET PAVEMENT MARKING TAPE, TYPE III LINE 4" (YELLOW)
- (15) WET PAVEMENT MARKING TAPE, TYPE III LINE 6" (WHITE, 2' DASH, 6' SKIP)
- (16) WET PAVEMENT MARKING TAPE, TYPE III LINE 6" (WHITE)
- (17) WET PAVEMENT MARKING TAPE, TYPE III LINE 12" (YELLOW)
- (18) WET PAVEMENT MARKING TAPE, TYPE III LINE 24" (WHITE)
- (19) WET PAVEMENT MARKING TAPE, TYPE III LINE 8" (WHITE)
- (20) WET PAVEMENT MARKING TAPE, TYPE III LINE 12" (WHITE)

TEMPORARY PAVEMENT



TRAFFIC DIRECTION


- BARRICADES OR DRUMS WITH STEADY BURN LIGHTS 50' C-C ALONG TANGENTS 25' C-C ALONG TAPERS/SHIFTS 12' C-C ALONG RADII
- TYPE III BARRICADE W/2 STEADY BURN LIGHTS
- TRAFFIC CONTROL SIGNS

ARROW BOARD

VERTICAL PANEL WITH STEADY BURN LIGHT 50' C-C ALONG TANGENTS 25' C-C ALONG TAPERS/SHIFTS 12' C-C ALONG RADII

	ROAD	CLOSED
	THRU	TO TRAFFIC
(

60" x 30"



ILLINOIS DEPARTMENT OF TRANSPORTATION **ILLINOIS ROUTE 47** MAINTENANCE OF TRAFFIC GENERAL NOTES

AND LEGEND

SCALE: VERT. NO SCALE DATE: 8/5/2009

DRAWN BY: E.D. CHECKED BY: B.S.

DATE VAME SCALE NAME