EXISTING SIGNS

EXISTING SIGN NUMBER	PANEL DESCRIPTION	SIGN SUPPORT	STATION	OFFSE	T	FACING TRAFFIC	ACTION	DIMENSION W x H
	E 43 (STA 505+00 TO STA 514+00)							
E12-1	COLLEGE OF AMERICAN PATHOLOGISTS	NONE - SIGN IS A STONE BLOCK	505+45	57.7'	RT	NB	SIGN AND POST TO REMAIN	120" x 54"
E12-2	(SHARED POST)	POST MOUNTED (LANDSCAPED MEDIAN)	505+45	5.2'	RT		SIGN PANEL ASSEMBLY TO BE RELOCATED	
E12-2a	NO U TURN					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 24"
E12-2b	KEEP RIGHT					SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 30"
E12-3	STOP SIGN	POST MOUNTED (GROUND)	506+00	53.4'	RT	WB	SIGN AND POST TO REMAIN	36" x 36"
E12-4	DO NOT BLOCK DRIVEWAY	POST MOUNTED (GROUND)	506+13	40.9'	RT	NB	SIGN AND POST TO REMAIN	24" x 30"
E12-5	PACE BUS STOP	MOUNTED ON BUS SHELTER	506+19	51.0'	LT	SB	SIGN TO REMAIN	18" x 18"
E12-6	(SHARED POST)	POST MOUNTED (CONCRETE MEDIAN)	506+47	6.0'	RT		SIGN PANEL ASSEMBLY TO BE RELOCATED	
E12-6a	KEEP RIGHT					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 30"
E12-6b	LEFT TURN ONLY					SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 30"
E12-7	PACE BUS STOP	MOUNTED ON BUS SHELTER	506+56	61.2'	RT	NB	SIGN AND POST TO REMAIN	18" x 18"
E12-8	RIGHT LANE MUST TURN RIGHT	POST MOUNTED (GROUND)	506+60	47.3'	LT	SB	SIGN AND POST TO REMAIN	30" x 30"
E12-9	(SHARED POST)	POST MOUNTED (GROUND)	509+82	57.8'	LT		SIGN PANEL ASSEMBLY TO BE RELOCATED	
E12-9a	SOUTH					SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 12"
E12-9b	ILLINOIS 43					SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 24"
E12-10	ILLINOIS TOLLWAY	POST MOUNTED (GROUND)	511+28	38.7'	RT	NB	SIGN PANEL ASSEMBLY TO BE RELOCATED	30" x 36"
E12-11	LEFT TURN ONLY	POST MOUNTED (CONCRETE MEDIAN)	512+06	5.9'	LT	NB	SIGN PANEL ASSEMBLY TO BE REMOVED	30" x 36"
E12-12	(SHARED POST)	POST MOUNTED (GROUND)	512+04	57.6'	LT	IND	SIGN PANEL ASSEMBLY TO BE RELOCATED	
E12-12	,	1 OOT MICOINTED (OILOUND)	312104	37.0	LI	SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	48" x 24"
	GLENVIEW POPULATION					SB SB		
E12-12b	SPEED LIMIT 40					98	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30" x 36"
	E 43 (STA 518+00 TO STA 530+00)	DOOT MOUNITED (ORGUNIS)		20.01			SIGN BANEL ASSEMBLY TO BE BELOCKTED	
E13-1	(SHARED POST)	POST MOUNTED (GROUND)	519+11	39.9'	RT		SIGN PANEL ASSEMBLY TO BE RELOCATED	
E13-1a	HORIZONTAL ALIGNMENT CURVE					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30" x 30"
E13-1b	40 M.P.H.					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	18" x 18"
E13-2	SPEED LIMIT 40	POST MOUNTED (GROUND)	521+15	41.3'	LT	SB	SIGN PANEL ASSEMBLY TO BE RELOCATED	30" x 36"
E13-3	SPEED LIMIT 45	POST MOUNTED (GROUND)	521+25	40.0'	RT	NB	SIGN PANEL ASSEMBLY TO BE RELOCATED	30" x 36"
E13-4	NOTICE OF PUBLIC HEARING	DUAL POST MOUNTED (GROUND)	521+43	80.0'	LT	WB	SIGN AND POST TO REMAIN	45" x 31"
E13-5	(SHARED POST)	POST MOUNTED (GROUND)	522+37	42.8'	RT		SIGN PANEL ASSEMBLY TO BE RELOCATED	
E13-5a	LOVE THE LAND OF LINCOLN					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30" x 36"
E13-5b	ADOPT-A-HIGHWAY					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30" x 18"
E13-5c	KEEP ILLINOIS CLEAN					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	50" x 25"
E13-6	(SHARED POST)	POST MOUNTED (GROUND)	524+69	47.4'	LT	110	SIGN PANEL ASSEMBLY TO BE RELOCATED	
E13-6a	ADVANCE TRAFFIC CONTROL	FOST MICONTED (GINOUND)	324103	47.4	LI	SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30" x 30"
						SB		
E13-6b	WILLOW RD	DUAL OTONE DOOTS	500.40	00.01			SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	
E13-7	STRIP MALL ENTRANCE	DUAL STONE POSTS	528+13	90.0'	LT	NB/SB	SIGN AND POST TO REMAIN	27" x 60"
E13-8	THREE LAKES DR	MOUNTED ON SIGNAL POST MAST	528+38	51.2'	LT	SB	SIGN AND SIGNAL TO REMAIN	48" x 12"
E13-9	(SHARED POST)	MOUNTED ON SIGNAL POST	528+48	57.6'	RT		SIGNAL POST TO REMAIN	
E13-9a	RIGHT TURN ONLY					NB	SEE NOTE 1	30" x 36"
E13-9b	FOLDED STOP SIGN					NB	SIGN TO REMAIN	36" x 36"
E13-10	ILL ROUTE 43 / WAUKEGAN RD	MOUNTED ON SIGNAL POST MAST	528+60	70.0'	RT	EB	SIGN TO REMAIN	48" x 30"
E13-11	FOLDED STOP SIGN	POST MOUNTED (GROUND)	528+60	64.8'	LT	EB	SIGN AND POST TO REMAIN	36" x 36"
E13-12	KRAFT SIGN	DUAL POST MOUNTED (LANDSCAPED MEDIAN)	529+07	135.3'	RT	EB	SIGN AND POST TO REMAIN	36" x 24"
E13-13	(SHARED POST)	POST MOUNTED (GROUND)	529+47	83.7'	RT		POST TO REMAIN	
E13-13a	THREE LAKES DR					WB	SIGN TO REMAIN	36" x 10"
E13-13b	WAUKEGAN RD					WB	SIGN TO REMAIN	36" x 10"
E13-14	FOLDED STOP SIGN	MOUNTED ON SIGNAL POST	529+56	67.4'	RT	WB	SIGN AND SIGNAL TO REMAIN	36" x 36"
E13-15	ILL ROUTE 43 / WAUKEGAN RD	MOUNTED ON SIGNAL POST MAST	529+63	71.7'	LT	WB	SIGN AND SIGNAL TO REMAIN	48" x 30"
E13-16	RIGHT TURN ONLY	MOUNTED ON SIGNAL POST	529+75	58.4'	LT	SB	SIGN AND SIGNAL TO REMAIN	30" x 36"
E13-17	FOLDED STOP SIGN	POST MOUNTED (GROUND)	529+88	47.9'	LT	SB	SIGN AND POST TO REMAIN	36" x 36"
E13-17	THREE LAKES DR	MOUNTED ON SIGNAL POST MAST	529+96	54.2'	RT	NB	SIGN AND SIGNAL TO REMAIN	48" x 12"
		INIOUNTED ON SIGNAL POST INIAST	329+90	54.2	ΚI	IND	SIGN AND SIGNAL TO REWAIN	40 X 12
	E 43 (STA 530+50 TO STA 542+50)	DOOT MOUNTED (ODOUND)		10.01			D00770 D71441	
E14-1	(SHARED POST)	POST MOUNTED (GROUND)	532+39	48.2'	LT		POST TO REMAIN	
E14-1a	HORIZONTAL ALIGNMENT CURVE					SB	SIGN TO REMAIN	30" x 30"
E14-1b	40 M.P.H.					SB	SIGN TO REMAIN	24" x 24"
E14-2	DO NOT ENTER	POST MOUNTED (GROUND)	533+25	55.2'	LT	WB	SIGN AND POST TO REMAIN	30" x 30"
E14-3	(SHARED POST)	POST MOUNTED (GROUND)	533+44	81.4'	LT		POST TO REMAIN	
E14-3a	STOP SIGN					EB	SIGN TO REMAIN	30" x 30"
E14-3b	RIGHT TURN ONLY					EB	SIGN TO REMAIN	24" x 30"
E14-4	NO LEFT TURN	POST MOUNTED (LANDSCAPED ISLAND)	533+70	55.4'	LT	NB	SIGN AND POST TO REMAIN	36" x 36"
E14-5	SPEED LIMIT 45	MOUNTED ON POWER POLE	534+65	34.9'	RT	NB	SIGN AND POLE TO REMAIN	30" x 36"
E14-6	NO LEFT TURN	POST MOUNTED (LANDSCAPED ISLAND)	535+68	45.0'	RT	SB	SIGN AND POST TO REMAIN	24" x 24"
E14-7	STOP SIGN	POST MOUNTED (GROUND)	536+00	51.4'	RT	WB	SIGN AND POST TO REMAIN	30" x 30"
E14-7	RIGHT TURN ONLY	POST MOUNTED (GROUND)	536+21	57.6'	LT	SB	SEE NOTE 1	24" x 30"
		, ,				۵٥		
E14-9	(SHARED POST)	POST MOUNTED (GROUND)	537+37	28.9'	RT	LID.	POST TO REMAIN	000
E14-9a E14-9b	INTERSECTION WARNING					NB	SIGN TO REMAIN	30" x 30"
	KAMP DR / ROYAL RIDGE DR	1	1			NB	SIGN TO REMAIN	36" x 15"

- 1	FILE NAME =	USER NAME = BAWitort	DESIGNED	-	JLV	REVISED -
	g:\chll\0158\road\Sheets\D160T35-SHT-S1G	N-SCHØ9.dgn	DRAWN	-	MTS	REVISED -
		PLOT SCALE = 40.000 '/ in.	CHECKED	-	RCB	REVISED -
		PLOT DATE = 11/1/2012	DATE	-	10/31/2012	REVISED -
ı		TEST BITTE IN DESIG	DAIL		107 517 2012	THE VISEB

STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION

SCALE: N.T.S

			SECTION	COUNTY	TOTAL SHEETS	SHEE'
SIGN SCHEDULE		305	(1920.01,1518,2022&1922.4B)R	COOK	919	297
				CONTRACT	NO. 60	T35
	SHEET NO. 297 OF 919 SHEETS	FED. R	OAD DIST. NO. 1 ILLINOIS FED. AI	D PROJECT		

NOTE:

- 1. SIGN SHALL BE RE-ERECTED ACCORDING TO ARTICLE 107.25 OF THE STANDARD SPECIFICATION (PROTECTION AND RESTORATION OF TRAFFIC SIGNS). ADDITIONAL SIGNS THAT HAVE NOT BEEN SURVEYED BUT ARE OBSCURED BY CONSTRUCTION OPERATIONS SHALL ALSO BE RE-ERECTED ACCORDING TO ARTICLE 107.25.
- 2. ALL EXISTING PRIVATE SIGNS WITHIN THE STATE ROW THAT INTERFERE WITH CONSTRUCTION OPERATIONS WILL BE REMOVED AND REPLACED BY OTHERS. THE CONTRACTOR SHALL NOTIFY THE OWNERS PRIOR TO THE START OF CONSTRUCTION.
- 3. EXISTING SIGN PANEL AND ASSEMBLY TO BE REMOVED SHALL BE DELIVERED TO AN IDOT MAINTENANCE YARD SPECIFIED BY THE ENGINEER.