



- NOTES:
1. CONTRACTOR SHALL COVER ALL CONFLICTING SIGNING.
  2. CONTRACTOR SHALL HAVE ALL DETOUR SIGNING IN PLACE PRIOR TO PROPOSED CPR BRIDGE BEAM ERECTION DURING STAGE 2.
  3. CONTRACTOR SHALL REMOVE ALL DETOUR SIGNING ONCE TRAFFIC IS IN STAGE 5 CONFIGURATION.
  4. CHANGEABLE MESSAGE SIGNS SHOWN ON THIS PLAN SHALL BE INCLUDED IN THE CONTRACT UNIT PRICE FOR TRAFFIC CONTROL AND PROTECTION (SPECIAL). EXACT LOCATIONS OF CHANGEABLE MESSAGE SIGNS ON THIS PLAN SHALL BE APPROVED BY THE ENGINEER.

LEGEND

	M4-8a 24" X 18"
	M3-2 24" X 12"
	M3-4 24" X 12"
	M4-8 24" X 12"
	M4-4 24" X 12"
	M1-5 24" X 24"
	M5-1R 21" X 15"
	M5-1L 21" X 15"
	M6-3 21" X 15"
	M6-1 21" X 15"
	M6-1 21" X 15"

CHANGEABLE MESSAGE SIGN, 1 EACH (NOTE 4) MESSAGE TO READ "12.5' VERTICAL CLEAR" ALTERNATING WITH "EAST OF YORK RD" ALTERNATING WITH "NO TRUCKS ALLOWED" OR AS APPROVED BY THE ENGINEER.

CHANGEABLE MESSAGE SIGN, 1 EACH (NOTE 4) MESSAGE TO READ "12.5' VERTICAL CLEAR" ALTERNATING WITH "EB IRVING PARK RD" OR AS APPROVED BY THE ENGINEER.

CHANGEABLE MESSAGE SIGN, 2 EACH (NOTE 4) MESSAGE TO READ "12.5' VERTICAL CLR AHD" ALTERNATING WITH "NO TRUCKS ALLOWED" OR AS APPROVED BY THE ENGINEER.

CHANGEABLE MESSAGE SIGN, 1 EACH (NOTE 4) MESSAGE TO READ "12.5' VERTICAL CLEAR" ALTERNATING WITH "EB IRVING PARK RD" OR AS APPROVED BY THE ENGINEER.



USER NAME = user	DESIGNED - JJS	REVISED -
PLOT SCALE = *SCALE*	DRAWN - MVH	REVISED -
PLOT DATE = 11/21/2012	CHECKED - LGP	REVISED -
	DATE - 11-20-2012	REVISED -

STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION

TRUCK DETOUR

SCALE: NTS SHEET NO. 24 OF 29 SHEETS STA. TO STA.

F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
1321	32VB	DUPAGE	388	73
CONTRACT NO. 60W01				
ILLINOIS FED. AID PROJECT				