




LEGEND

① RAMP CLOSED
PER TC-8: FREEWAY
ENTRANCE AND
EXIT RAMP
CLOSURE DETAILS

 WORK ZONE

 DETOUR

DETOUR SIGNS

 W20-2
48 x 48

 M1-7
21 x 9

 M4-8a
24 x 18

 M1-1
24 x 24

ARROW SIGNS

 M5-2R
21 x 15

 M6-3
21 x 15

 M6-2R
21 x 15

CARDINAL DIRECTIONS

 M3-4
21 x 9

DETOUR NOTES

1. THIS WORK SHALL CONSIST OF THE FURNISHING, INSTALLATION, MAINTENANCE, RELOCATION AND REMOVAL OF SIGNS AND SUPPORTS FOR THE DETOURS SHOWN IN THE PLANS. THIS WORK SHALL BE PERFORMED ACCORDING TO SECTION 101 OF THE STANDARD SPECIFICATIONS, THE SPECIAL PROVISIONS, IDOT STANDARDS, DISTRICT DETAILS AND THE DETOUR PLANS CONTAINED HEREIN FOR THE PCC PATCH SHOWN IN RESURFACING PLANS.
2. TRAFFIC CONTROL FOR RAMP CLOSURES WILL BE PERFORMED PER DISTRICT DETAIL TC-8 - FREEWAY ENTRANCE AND EXIT RAMP CLOSURE DETAILS.
3. THE CONTRACTOR SHALL PROVIDE A MINIMUM OF 72 HOURS WRITTEN NOTICE TO THE ENGINEER PRIOR TO CLOSING RAMP.
4. ONE CHANGEABLE MESSAGE SIGN WILL BE USED ON WESTBOUND US 6. TO NOTIFY THE PUBLIC OF THE PENDING RAMP CLOSURES. CHANGEABLE MESSAGE SIGNS WILL OPERATE FOR A PERIOD OF 7 DAYS BEFORE RAMP THE SCHEDULED RAMP CLOSURE.
5. ALL TRAFFIC CONTROL DEVICES PER THE DETOUR PLAN SHEETS WILL BE IN PLACE BEFORE CONSTRUCTION IS STARTED.
6. THE EXACT NUMBER, LOCATION AND SPACING OF ALL SIGNS AND TRAFFIC CONTROL DEVICES MAY BE ADJUSTED TO FIT FIELD CONDITIONS AS DIRECTED BY THE ENGINEER.
7. THE DETOUR FOR WESTBOUND US 6 TO WESTBOUND I-94 WILL BE PAID FOR AT THE CONTRACT LUMP SUM PRICE FOR TRAFFIC CONTROL PROTECTION, (DETOUR 1).

FILE NAME = D:\60021-053-DETOURNOTE.dgn	USER NAME = dwoznieraki	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	BISHOP FORD EXPRESSWAY (I-94) DETOUR PLAN NOTES AND LEGEND	F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	PLOT SCALE = 200.00' / IN.	DRAWN - DMW	REVISED -			94	(0405,ETC,42-7&0707RS-11	COOK	133	53
PLOT DATE = 2/5/2009	CHECKED -	REVISED -	REVISED -	SCALE: 1" = 50'		SHEET NO. 1 OF 1 SHEETS		STA.	TO STA.	
	DATE - 2/5/2009	REVISED -	REVISED -			FED. ROAD DIST. NO.		ILLINOIS FED. AID PROJECT		
								CONTRACT NO. 60021		