



**NOTES:**

- IL 9 SHALL NOT BE CLOSED UNTIL ALL DETOUR SIGNING IS ERECTED AND APPROVED BY THE ENGINEER.
- ALL EXISTING SIGNING THAT IS NOT APPLICABLE WHILE THE DETOUR IS IN EFFECT SHALL BE COMPLETELY COVERED BY THE CONTRACTOR. COSTS FOR COVERING EXISTING SIGNS SHALL BE INCLUDED IN THE COST FOR TRAFFIC CONTROL AND PROTECTION (SPECIAL).
- AS A MINIMUM, ALL AMBER FLASHING LIGHTS THAT ARE REQUIRED FOR THE DETOUR SIGNING SHALL MEET THE REQUIREMENTS FOR TYPE A-LOW INTENSITY FLASHING LIGHTS PER ARTICLE 1084.01 OF THE STANDARD SPECIFICATIONS. ALL LIGHTS SHALL OPERATE DURING HOURS OF DARKNESS. ONLY LIGHTS THAT HAVE BEEN APPROVED BY THE ILLINOIS DEPARTMENT OF TRANSPORTATION SHALL BE USED.
- ALL TYPE III BARRICADES SHALL BE IN ACCORDANCE WITH STD 701901 AND SHALL BE EQUIPPED WITH TWO (2) APPROPRIATE R11-2 AND R11-3 SIGNS AND FLASHING AMBER LIGHTS.
- FOR STABILIZATION, ALL TYPE III BARRICADES SHALL REQUIRE A MINIMUM OF FOUR SAND BAGS PER BARRICADE.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR ERECTING THE SIGNING OF THE ROAD CLOSURE AS SHOWN ON THIS SHEET. PRIOR TO CLOSING THE ROAD, THE DISTRICT 5 BUREAU OF OPERATIONS SHALL BE NOTIFIED AT LEAST TEN (10) WORKING DAYS IN ADVANCE IN ORDER TO FABRICATE THE SIGNS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR COORDINATING THE ROAD CLOSURE WITH THE DISTRICT BUREAU OF OPERATIONS.
- TRAFFIC CONTROL SHOWN WILL BE PAID FOR AT THE CONTRACT UNIT PRICE PER LUMP SUM FOR TRAFFIC CONTROL AND PROTECTION (SPECIAL).
- IF A TYPE III BARRICADE WITH AN ATTACHED SIGN PANEL WHICH MEETS NCHRP 350 IS NOT AVAILABLE, THE SIGNS MAY BE MOUNTED ON AN NCHRP 350 TEMPORARY SIGN SUPPORT DIRECTLY IN FRONT OF THE BARRICADE.
- SEE DISTRICT DETAIL 70200000 - TRAFFIC CONTROL & PROTECTION (ROAD & SIDEROAD/STREET CLOSURES) FOR ADDITIONAL INFORMATION.

W20-3(O)-48 POST MOUNTED W/LIGHT SIGN PANEL 1	W20-3(O)-48 M5-1R POST MOUNTED SIGN PANEL 2	W20-3(O)-48 M5-1R POST MOUNTED SIGN PANEL 3	W20-3(O)-48 W16-3A(O) POST MOUNTED SIGN PANEL 4	W20-3(O)-48 W16-3A(O) POST MOUNTED SIGN PANEL 5	W20-3(O)-48 W16-3A(O) POST MOUNTED SIGN PANEL 6	W20-3(O)-48 W16-3A(O) POST MOUNTED SIGN PANEL 7	W20-2(O)-48 POST MOUNTED SIGN PANEL 8	W20-3(O)-48 POST MOUNTED W/LIGHT SIGN PANEL 9	R11-3A 6030(O) MOUNTED TO NCHRP-350 APPROVED DEVICE & TYPE III BARRICADE SIGN PANEL 10	R11-3A 6030(O) MOUNTED TO NCHRP-350 APPROVED DEVICE & TYPE III BARRICADE SIGN PANEL 11	
R11-3A 6030(O) MOUNTED TO NCHRP-350 APPROVED DEVICE & TYPE III BARRICADE SIGN PANEL 12	M4-8 M3-2 M1-5 POST MOUNTED SIGN PANEL 13	M4-8 M3-2 M1-5 M6-1 POST MOUNTED SIGN PANEL 14	M4-8 M3-2 M1-5 M6-1 POST MOUNTED SIGN PANEL 15	M4-8 M3-2 M1-5 M5-1L POST MOUNTED SIGN PANEL 16	M4-8 M3-4 M1-5 M1-5 POST MOUNTED SIGN PANEL 17	M4-8 M3-4 M1-5 M6-3 POST MOUNTED SIGN PANEL 18	M4-8 M3-4 M1-5 M6-1 POST MOUNTED SIGN PANEL 19	M4-8 M3-4 M1-5 M6-1 POST MOUNTED SIGN PANEL 20	M4-8 M3-4 M1-5 M5-1R POST MOUNTED SIGN PANEL 21	M4-8 M3-4 M1-5 M5-1L POST MOUNTED SIGN PANEL 22	M4-8E POST MOUNTED SIGN PANEL 23