## **BORING LOGS**

Illinois Department of Transportation  Division of Highways Illinios Department of Transportation/D-2  ROUTE FA 742 DESCRIPTION						SOIL BORING		<u>1</u> of <u>1</u>	
						-86 Retaining wall, IL 2 Road	Date <u>4/2/08</u> LOGGED BY <u>W. Garza</u>		
SECTION 37 RS-3	LOCATION				Rockva	le Twp 28NW, SEC. , TW	:		
COUNTY Ogle DRI	LLING N	1ETH C	OD		Но	llow Stem Auger	HAMMER TYPE	CME-45	Automatic
STRUCT. NO	_	D E P		U C S	M 0 1	Surface Water Elev Stream Bed Elev	91.90 ft ft		***************************************
BORING NO. B-2d  Station 728+00  Offset 15.00ft Rt CL		H (ft)	S	Qu (tsf)	S T (%)	Upon Completion	92.7 ft	<b>Y</b>	
Ground Surface Elev. 99.70 Agg Base		(11)	1/0 /	(131)	( 70)	After Hrs.	ππ		
STIFF tan SILTY LOAM	97.70 96.20		3 4 5	1.7 P	21.0				
DENSE white weathered LIMESTONE	93.70	-5	20 28 9						
MEDIUM brown SILTY CLAY LOAM	91.20	<b>Y</b>	3 2 2	0.6 P	35.0				
SOFT brown SILTY CLAY LOAM	88.70	-10	6 3 5	0.5 P	27.0				
MEDIUM tan weathered LIMESTONE	86.20		5 8 20						
VERY DENSE tan weathered LIMESTONE End of Boring	84.20	-15	30 100/6"						
End of boring									
		-20							

Illinois Depa of Transports  Division of Highways Illinios Department of Transportat	ion/D-2							Date	4/2/08
OUTE FA 742	DESC	ESCRIPTION		P	92-064-	86 Retaining wall, IL	LOGGED BY	Be. Wetzell	
ECTION 37 RS-3				N _	Rockva	le Twp 28NW, SEC. ,	TWP. 24N, RNG. 10E		
OUNTY Ogle DRIL	LING ME	THOD	— т		Ho	llow Stem Auger	HAMMER TYPE	CME-45 /	Automatic
TRUCT. NO.  Station  ORING NO.  Station  729+00  Offset  13,00ft Rt CL  Ground Surface Elev.  99.80  ggregate Base	_	D E P T H	B L O W S	C S Qu (tsf)	M O I S T	Surface Water Elev. Stream Bed Elev. Groundwater Elev.: First Encounter Upon Completion After Hrs.	ft		
IEDIUM tan SILTY CLAY LOAM	97.80 96.30		2 2 4	0.7 P	26.0				
ERY STIFF gray SILTY CLAY OAM with LIMESTONE ragments	93.80 _	-5	0 8 12	3.7 P	21.0				
ERY DENSE tan weathered IMESTONE  nd of Boring	92.30	-10	00/1"						
		-15							

rion

BORING LOGS
SHEET NO. OF SHEETS STA.

 
 F.A.P RTE.
 SECTION
 COUNTY SHEETS
 TOTAL SHEETS
 SHEET NO.

 742
 37R-4
 OGLE
 867
 422

 CONTRACT NO. 64E17

 FED. ROAD DIST. NO.
 || ILLINOIS| FED. AID PROJECT

BBS, from 137 (Rev. 8-99)