
SUGGESTED STAGING

RIVER OAKS DRIVE (FAP 351), EAST AND WEST LEG


INSTALL TEMPORARY AND NEW TRAFFIC SIGNALS, CONCRETE PATCHING, RIGHT TURN LANE WIDENING AND THE INSTALLATION OF DRAINAGE STRUCTURES AND STORM SEWERS AND ALL INCIDENTAL AND COLLATERAL WORK AS SHOWN IN THE CONTRACT PLANS ACCORDING USING THE APPROPRIATE HIGHWAY STANDARDS.

PAXTON AVENUE, NORTH AND SOUTH LEGS

- 1. INSTALL THE TEMPORARY TRAFFIC SIGNALS USING THE APPROPRIATE HIGHWAY STANDARDS
- 2.REMOVE AND REPLACE THE EXISTING CONCRETE MEDIAN WITH A CONCRETE PATCH IN THE CONCRETE PAVEMENT AREAS. THESE PATCHES NEED TO BE MADE FLUSH WITH THE EXISTING SURFACE USING THE APPROPRIATE HIGHWAY STANDARDS.
- 3.ON THE SOUTH LEG OF PAXTON AVENUE, PERFORM WIDENING ALONG THE EAST AND WEST SIDES, INSTALL AND /OR ADJUST DRAINAGE STRUCTURES AND STORM SEWERS, CURB AND GUTTER AND ALL INCIDENTAL AND COLLATERAL WORK AS SHOWN IN THE CONTRACT PLANS USING THE APPROPRIATE HIGHWAY STANDARDS
- 4.MAINTAIN ONE NORTHBOUND AND ONE SOUTHBOUND LANE, AS SHOWN IN STAGE I PLANS. RECONSTRUCT THE EXISTING PAVEMENT AS SHOWN IN THE PLANS, INSTALL AND /OR ADJUST DRAINAGE STRUCTURES AND STORM SEWERS, CURB AND GUTTER, SIDEWALK, AND ALL INCIDENTAL AND COLLATERAL WORK AS SHOWN IN THE CONTRACT PLANS USING THE APPROPRIATE HIGHWAY STANDARDS OR DETAILS SHOWN IN THE PLANS.
- 5.MAINTAIN ONE NORTHBOUND AND ONE SOUTHBOUND LANE AND LEFT TURN LANES ON THE NEWLY CONSTRUCTED WEST SIDE PAVEMENT, AS SHOWN IN STAGE II PLANS. RECONSTRUCT THE EXISTING PAVEMENT AS SHOWN IN THE PLANS, INSTALL AND /OR ADJUST DRAINAGE STRUCTURES AND STORM SEWERS, CURB AND GUTTER, AND ALL INCIDENTAL AND COLLATERAL WORK AS SHOWN IN THE CONTRACT PLANS USING THE APPROPRIATE HIGHWAY STANDARDS OR DETAILS SHOWN IN THE PLANS.
- 6.PERFORM SURFACE COURSE AND PAVEMENT MARKING OPERATIONS, AND REQUIRED RESTORATION USING THE APPROPRIATE HIGHWAY STANDARDS.



STAGE I TYPICAL SECTION NORTH LEG PAXTON AVE LOOKING NORTH



STAGE II TYPICAL SECTION NORTH LEG PAXTON AVE LOOKING NORTH

FILE NAME = 08328-TCON-01 - NOTE01	USER NAME =	DESIGNED RW	REVISED
		CHECKED — RW	REVISED —
	PLOT SCALE =	DRAWN RG/PS	REVISED —
	PLOT DATE = 01-25-10	CHECKED AG	REVISED

STATE OF	ILLINOIS
DEPARTMENT OF T	RANSPORTATION

		F.A.P. RTE.				COUNTY	TOTAL SHEETS	SHEET NO.			
		351	06-00139-00-CH				COOK	044	009		
		CONTRACT NO. 63268									
CALE:	SHEET NO. 009 OF 044 SHEETS	STA.	TO STA.	FED. RO	DAD DIST. NO.	1	ILLINOIS	FED. A	D PROJECT HD-	M-9003(258)	