



PROFILE SIRWEYED BY DATE NOTE BOOK GRADES ONECKED BY DATE NOTE BOOK SIRACTURE NOTATIVES CHYD SIRACTURE NOTATIVES CHYD

GENERAL NOTES:

- I-57 WILL REMAIN OPEN WITH AT LEAST ONE LANE EACH WAY DURING CONSTRUCTION, EXCEPT FOR REMOVAL AND SETTING OF BRIDGE BEAMS.
- I-57 TRAFFIC WILL BE DETOURED TO U.S. 45 DURING BEAM REMOVAL AND THE SETTING OF BRIDGE BEAMS. THE REMOVAL AND SETTING OF BRIDGE BEAMS WILL BE DONE AT NIGHT AS DISCUSSED IN THE SPECIAL PROVISIONS.
- 3. FLAGGERS REQUIRED ON WINDSOR ROAD DURING BEAM REMOVAL AND REPLACEMENT.
- 4. CHANGEABLE MESSAGE SIGNS SHALL BE PLACED AT POINTS LOCATED FIVE MILES AHEAD, OR AS APPROVED BY THE ENGINEER, OF PROPOSED ROAD CLOSURE AREA ALONG 1-57. COST INCLUDED IN DETOUR SIGNING.
- 5. CONTACT DISTRICT TRAFFIC AND OPERATION ENGINEER AT 217-465-4181 ONE WEEK PRIOR TO IMPLEMENTING THE DETOUR.

FILE NAME =	USER NAME = dawsonkb	DESIGNED -	REVISED -	
c:\pw_work\pwidot\dawsonkb\d0152155\D57016	19-sht-TC&P.dgn	DRAWN -	REVISED -	
	PLOT SCALE = 100.0020 ' / in.	CHECKED -	REVISED -	
	PLOT DATE = 8/17/2012	DATE -	REVISED -	1

DETOUR

SOUTH

57

M1-1 (24x24) (24x12)(0)

ALL ARROW SIGNS SHALL BE BLACK ON ORANGE (21x15)

STATE OF ILLINOIS						
DEPARTMENT OF TRANSPORTATION						
DEFAUTIVIENT OF THANSFORTATION						

SCALE:

DETOUR

NORTH

M1-1

(24x24)

(24x12)(0)

(24x12)

 \bigcirc B

DETOUR SIGNING			F.A.I RTE.	SECTION			COUNTY	TOTAL SHEETS	SHEET NO.	
			57	(10-32HB-2)BY			CHAMPAIGN	81	26	
								CONTRACT	NO.	70109
	SHEET NO. 2 OF 4 SHEETS	STA.	TO STA.	FED. RO	AD DIST. NO.	ILLINOIS	FED. AI	D PROJECT		