



SEE ADVANCE SIGN SEQUENCE



- LEGEND**
- TYPE II BARRICADES OR DRUMS WITH STEADY BURNING LIGHTS @ 50 FT CENTERS ALONG ROADWAY (TANGENT) AND 25 FT CENTERS ALONG TAPERS.
  - ⊥ TYPE III BARRICADES WITH STEADY BURNING LIGHTS
  - ▨ WORK ZONE
  - ➡ ARROW BOARD
  - ⊥ SIGN

- ① PAVEMENT MARKING TAPE, TYPE III 4", SOLID WHITE LINE (TYP)
- ② PAVEMENT MARKING TAPE, TYPE III 4", SKIP-DASH WHITE LINE, 30' SKIP, 10' DASH (TYP)
- ③ PAVEMENT MARKING TAPE, TYPE III 4", SOLID YELLOW LINE (TYP)
- ④ PAVEMENT MARKING TAPE, TYPE III 4" SKIP-DASH WHITE LINE, 6' SKIP, 2' DASH
- ⑤ PAVEMENT MARKING TAPE, TYPE III LINE 4"(2@11"C-C), SOLID YELLOW, (TYP)
- ⑥ PAVEMENT MARKING TAPE, TYPE III 24"

850 North Main Street, Merton, IL 61550  
309.321.8141 voice, 309.321.8142 fax  
www.mps-ll.com

**MILLENNIA PROFESSIONAL SERVICES**

FILE NAME =	USER NAME = kovan01511	DESIGNED - TVN	REVISED -
or\pwise_work\do_not_delete\dms98379\04\01\0155-ahc-STG207.dgn		DRAWN - TVN	REVISED -
PLOT SCALE = 39.9999' / in.		CHECKED - RPD	REVISED -
PLOT DATE = 07/23/2012		DATE - 7/18/12	REVISED -

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

**ADAMS STREET  
SUGGESTED STAGES OF CONSTRUCTION & TRAFFIC CONTROL PLAN  
STAGE - II**

SCALE: 1"=40.00'    SHEET NO. 1 OF 6 SHEETS    STA. 138+00 TO STA. 143+00

F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	12-00356-01-PV	PEORIA	519	181
CONTRACT NO. 89626			ILLINOIS FED. AID PROJECT TIG-50931581	

STG207