



SIGN SCHEDULE - STA. 11+00 TO STA. 25+50
 SIGN SCHEDULE - STA. 244+41 TO STA. 254+30

NO.	STATION	OFFSET	SIGN TYPES	SUPPL. INFO.	TOTAL SIGN AREA	POST TYPE	TOTAL POST LENGTH
4	13+15	42' RT	W11-1 & W16-2	"350 FEET"	14.0	2T	28.0
5	13+75	42' LT	R2-1	"45"	7.5	LP	-
6	14+75	50' RT	R3-5R	-	7.5	2T	21.0
7	16+86	42' RT	(2) W11A-1	-	18.0	TS	-
8	246+15	28' RT	W11-1 & W16-2	"300 FEET"	14.0	2T	27.0
9	247+50	30' LT	R2-1	"35"	7.5	LP	-
10	247+50	35' RT	R3-5R	-	7.5	LP	-
11	249+10	42' RT	W11A-1	-	9.0	LP	-
12	18+29	42' LT	W11A-1	-	9.0	TS	-
13	251+00	36' LT	W11-1	-	9.0	LP	-
14	253+25	30' LT	R3-5R	-	7.5	LP	-
15	253+25	22' RT	R2-1	"35"	7.5	LP	-
16	19+00	38' RT	W10-1	-	3.2	LP	-
17	20+27	50' LT	R3-5R	-	7.5	2T	21.0
18	22+05	38' RT	R8-8	-	5.0	LP	-
19	23+65	38' LT	R8-8	-	5.0	LP	-
20	24+50 TO 32+40	(VAR) LT	(5) W1-8	-	5 @ 3.0	1T	5 @ 9.5
B1	-	-	(BW) R1-1 & R5-3	-	7.2	1T*	14.0
B2	-	-	(BW) W1-1L & W7-5A (MOD)	-	3.0	1T*	12.0
B3	-	-	(BW) W1-1R & W7-5A (MOD)	-	3.0	1T*	12.0
B4	-	-	(BW) W7-5 & W7-5A	-	3.0	1T*	12.0
B5	-	-	(BW) R1-1 & R5-3	-	7.2	1T*	14.0
							*NO V-LOC

FOR PAVEMENT MARKING NOTES AND LEGEND. SEE SHEET 113.

NOTE: INSTALL 2-4" YELLOW @ 11" C-C (TYP.) DEAN STREET STA. 242+00 TO STA. 243+60