2014 PRE-STAGE 1 TRAFFIC

IMPROVEMENTS AT IL RTE 2 NORTH OF CLIFTON AVE

NORTHBOUND IL RTE 2

BEGINNING SOUTH OF CLIFTON AVE MERGE NB IL RTE 2 PASSING LANE INTO DRIVING LANE USING HIGHWAY STANDARD 701602.

MAINTAIN ONE NB IL RTE 2 LANE IN THE DRIVING LANE FROM CLIFTON AVE TO NORTH OF PARKVIEW TERR.

SOUTHBOUND IL RTE 2

BEGINNING SOUTH OF BLACKHAWK AVE MERGE SB IL RTE 2 PASSING LANE INTO DRIVING LANE USING HIGHWAY STANDARD 701602.

MAINTAIN ONE SB IL RTE 2 LANE IN THE DRIVING FROM NORTH OF POND ST TO CLIFTON AVE.

IMPROVEMENTS AT IL RTE 2 FROM OGILBY AVE TO MARCHESANO DR/15TH AVE

NORTHBOUND IL RTE 2

BEGINNING SOUTH OF RIVERS OAKS LN MERGE NB IL RTE 2 PASSING LANE INTO DRIVING LANE USING HIGHWAY STANDARD 701602.

MAINTAIN ONE NB IL RTE 2 LANE IN THE DRIVING LANE FROM RIVER OAKS LN TO SOUTH OF 15TH AVE.

SOUTHBOUND IL RTE 2

BEGINNING SOUTH OF MARCHESANO DR MERGE SB IL RTE 2 PASSING LANE INTO DRIVING LANE USING HIGHWAY STANDARD 701602.

MAINTAIN ONE SB IL RTE 2 LANE IN THE DRIVING LANE FROM NORTH OF COLE AVE TO SOUTH OF OGILBY AVE.

IMPROVEMENTS AT IL RTE 2 FROM LINCOLN AVE TO SALTER AVE

NORTHBOUND IL RTE 2

BEGINNING NORTH OF ISLAND AVE MERGE NB IL RTE 2 PASSING LANE INTO DRIVING LANE USING HIGHWAY STANDARD 701602.

MAINTAIN ONE NB IL RTE 2 LANE IN THE DRIVING LANE FROM SOUTH OF GRAHAM ST TO NORTH OF LANE ST.

SOUTHBOUND IL RTE 2

BEGINNING NORTH OF LANE ST MERGE SB IL RTE 2 PASSING LANE INTO DRIVING LANE USING HIGHWAY STANDARD 701602.

MAINTAIN ONE SB IL RTE 2 LANE IN THE DRIVING LANE FROM LANE ST TO SOUTH OF LINCOLN AVE.

2014 PRE-STAGE 1A TRAFFIC

IMPROVEMENTS AT IL RTE 2 AND OGILIBY AVE

NORTHBOUND IL RTE 2

BEGINNING SOUTH OF RIVER OAKS LN MERGE NB IL RTE 2 PASSING LANE INTO DRIVING LANE USING HIGHWAY STANDARD 701606.

MAINTAIN ONE NB IL RTE 2 LANE IN THE DRIVING LANE FROM RIVER OAKS LN ST TO SOUTH OF COLE AVE.

SOUTHBOUND IL RTE 2

BEGINNING SOUTH OF MARCHESANO DR MERGE SB IL RTE 2 DRIVING LANE INTO NB PASSING LANE USING HIGHWAY STANDARD 701606.

MAINTAIN ONE SB IL RTE 2 LANE IN THE NB PASSING LANE FROM NORTH OF OGILIBY AVE TO SOUTH OF OGILIBIY AVE.

CLOSE OGILIBY AVE DURING THIS STAGE USING DISTRICT STANDARD 40.1.

IMPROVEMENTS AT IL RTE 2 FROM LINCOLN AVE TO SALTER AVE

NORTHBOUND IL RTE 2

BEGINNING SOUTH OF GRAHAM ST MERGE NB IL RTE 2 PASSING LANE INTO DRIVING LANE USING HIGHWAY STANDARD 701606.

MAINTAIN ONE NB IL RTE 2 LANE IN THE DRIVING LANE FROM GRAHAM ST TO LANE ST.

SOUTHBOUND IL RTE 2

BEGINNING SOUTH OF KNOWLTON ST MERGE SB IL RTE 2 DRIVING LANE INTO NB PASSING LANE USING HIGHWAY STANDARD 701606.

MAINTAIN ONE SB IL RTE 2 LANE IN THE NB PASSING LANE FROM SALTER AVE TO SOUTH OF LINCOLN AVE.

CLOSE LINCOLN AVE, HEATH ST AND SALTER AVE USING DISTRICT STANDARD 40.1 DURING THIS STAGE.

2014 PRE-STAGE 1 NOTES

SANITARY SEWER AND WATER MAIN IMPROVEMENTS HAVE BEEN DEVELOPED SEPERATELY. SEE THE SANITARY SEWER AND WATER MAIN PLANS AND SPECIFICATIONS FOR INFORMATION ON ANY ADDITIONAL 2013 PRE-STAGE 1 TRAFFIC AND CONSTRUCTION REQUIREMENTS.

THE IMPROVEMENTS AT IL RTE 2 NORTH OF CLIFTON AVE SHALL NOT BE CONSTRUCTED AT THE SAME TIME AS THE IMPROVEMENTS AT IL RTE 2 FROM OGILIBY AVE TO MARCESANO DR/15TH AVE.

2014 PRE-STAGE 1 CONSTRUCTION

INSTALL IMPACT ATTENUATORS AND TEMPORARY CONCRETE BARRIER.

CONSTRUCT DRAINAGE STRUCTURES AND STORM SEWER REQUIRED TO MAINTAIN FLOW DURING SUBSEQUENT STAGES OF MOT.

CONSTRUCT TEMPORARY PAVEMENT VARIABLE DEPTH OVER DRAINAGE STRUCTURES AND STORM SEWER CONSTRUCTED IN THIS STAGE.

CONSTRUCT TEMPORARY PAVEMENT IN MEDIAN BETWEEN CLIFTON AVE AND POND ST/PARKVIEW TERR FOR TRAFFIC SHIFTS REQUIRED IN SUBSEQUENT STAGES OF MOT.

REMOVE IMPACT ATTENUATORS AND TEMPORARY CONCRETE BARRIER.

2014 PRE-STAGE 1A CONSTRUCTION

CONSTRUCT STORM SEWER REQUIRED TO MAINTAIN FLOW DURING SUBSEQUENT STAGES OF MOT.

CONSTRUCT TEMPORARY PAVEMENT VARIABLE DEPTH OVER STORM SEWER CONSTRUCTED IN THIS STAGE.