VERIFIED UTILITY INFORMATION

TEST HOLE #	SIZE & TYPE		NORTHING	EASTING	STATION	OFFSETT	EXISTING TOP ELEVATION	EXISTING CUT	REFERENCE ELEVATION	COMMENTS
1	2	G	2120276.93	1088673.24	16+14.71	76.03' RT	720.63'	6.08'	726.71'	UTILITY QUALITY "A"
2	(2)4	BT	2120439.52	1087866.86	8+06.42	76.80' LT	731.89'	5.14'	737.03'	UTILITY QUALITY "A"
3	(2)4	FOC	2120446.26	1087864.05	8+03.53	83.51' LT	730.59'	6.59'	737.18'	UTILITY QUALITY "A"
4	4"	G	2120306.91	1089770.35	27+11.38	32.80' RT	725.82'	3.85'	729.67'	UTILITY QUALITY "A"
5	1"	BT	2120434.78	1087615.74	5+55.38	69.03' LT	743.13'	2.07'	745.20'	UTILITY QUALITY "A"
6	(2)4"	FOC	2120435.45	1087615.98	5+55.61	69.70' LT	736.56'	8.70'	745.26'	UTILITY QUALITY "A"
6A	1.25"	BT	2120435.06	1087616.07	5+55.70	69.31' LT	737.21'	7.99'	745.20'	UTILITY QUALITY "A"
7	1.25"	BT	2120432.31	1087615.46	5+55.13	66.55' LT	740.05'	5.57'	745.62'	UTILITY QUALITY "A"
8	1.25"	BT	2120390.31	1089461.38	24+01.42	46.86' LT	722.57'	4.01'	726.58'	UTILITY QUALITY "A"
9	1.25"	BT	2120387.83	1089461.50	24+01.57	44.38' LT	724.93'	1.74'	726.67'	UTILITY QUALITY "A"
10	1.25"	BT	2120378.92	1089460.84	24+01.02	35.47' LT	724.75'	1.10'	725.85'	UTILITY QUALITY "A"
11	1.25"	BT	2120414.70	1088960.72	19+00.50	65.20' LT	725.23'	2.21'	727.44'	UTILITY QUALITY "A"
11A	(2)4"	BT	2120415.59	1088960.90	19+00.67	66.09' LT	724.97'	3.13'	728.10'	UTILITY QUALITY "A"
12	SEE NOTE	FOC	2120422.93	1088963.32	19+03.00	73.46' LT	719.68'	9.73'	729.41'	UTILITY QUALITY "B"
13	SEE NOTE	FOC	2120833.75	1088177.01	11+11.79	474.75' LT	729.59'	4.62'	734.21'	UTILITY QUALITY "B"
14	2.5"	FOC	2120835.83	1088185.95	11+20.70	476.94' LT	731.24'	4.64'	735.88'	UTILITY QUALITY "A"
15	10"	FOC	2120289.17	1088249.88	11+91.23	68.91' RT	728.81'	4.19'	733.00'	UTILITY QUALITY "A"

NOTES

TH #12 - DUE TO EXTREMELY HARD SOIL CONDITIONS WE WERE ONLY ABE TO EXCAVATE TO A DEPTH OF 9.73'. UTILITY WAS NOT EXPOSED.

TH #13 - UNABLE TO VISUALLY SEE THE UTILITY DUE TO GROUND WATER INFILTRATION WITHIN THE EXCAVATED HOLE. HOWEVER, BY UTILIZING THE AIR LANCE WE WERE ABLE TO FEEL THE TOP OF THE UTILITY.

ABBREVIATIONS

E = BURIED ELECTRIC
G = GAS
BT = BURIED TELEPHONE
FOC = FIBER OPTIC

ALL INFORMATION SHOWN WAS OBTAINED FROM A LOCATION SURVEY.

Cardno TBE
CIVIL ENGINEERING * TRANSPORTATION * ENVIRONMENTAL
PLANNING * UTILITY ENGINEERING/LOCATING

Checked By: [signature]
Date: 10/18/11

TBE Job No. IL09510454

DESIGNED	EG	REVISED	
DRAWN	KLC	REVISED	
CHECKED	KFS	REVISED	
DATE	10/10/11	REVISED	

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

Russell Road at I-94
Wadworth, IL

SHEET NO. | STA. | TO STA.

P.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	49-1(HB&HB-1)R	Lake	225	73

Contract No. 60L76

FED. ROAD DIST. NO. | ILLINOIS | Job No.: