CONTRACT NO.	SHEET NO.
62584, 62585, 62586, 62589, 62693, 62694, 62695	6

VERIFIED UTILITY INFORMATION

TEST HOLE #	SIZE & TYPE	NORTHING	EASTING	OFFSET	TOP OF UTILITY	EXISTING CUT	REFERENCE GROUND ELEVATION	COMMENTS
230	— E	1839771.480	1178282.900	40.98 RT	-14.59'	5.95'	-8.64'	SEE NOTE
231	— E	1839717.190	1178262.450	7.63 LT	-16.67'	9.39'	-7.28'	SEE NOTE
232	24 BT	1847362.650	1177722.670	54.90 RT	-13.90'	4.58'	-9.32'	SUE QUALITY LEVEL "A"
233	— BT	1847364.070	1177666.640	1.06 LT	-15.30'	6.00'	-9.30'	SEE NOTE
233A	— BT	1847359.460	1177663.330	4.50 LT	-14.90'	5.50'	-9.40'	SEE NOTE
234	24 BT	1847358.540	1177612.300	5.81 RT	-17.19'	7.70'	-9.49'	SEE NOTE
235	24 BT	1847354.940	1177556.570	50.00 LT	-14.25'	4.98'	-9.27'	SEE NOTE
236	50 G	1842060.050	1177876.280	56.67 RT	-11.10'	8.03'	-3.07'	SUE QUALITY LEVEL "A"
237	16 G	1842055.250	1177879.140	59.39 RT	-11.77'	8.63'	-3.14'	SUE QUALITY LEVEL "A"
238	16 G	1842053.000	1177820.220	0.43 RT	-10.82'	8.18'	-2.64'	SEE NOTE
239	50 G	1842057.820	1177814.630	5.02 LT	-10.68'	7.74'	-2.94'	SEE NOTE
240	16 G	1842048.430	1177699.910	58.61 LT	-11.07'	7.86'	-3.21'	SEE NOTE
241	50 G	1842054.250	1177699.450	58.90 LT	-10.21'	6.91'	-3.30'	SUE QUALITY LEVEL "A"
242	50 G	1842060.221	1177881.622	62.02 RT	-11.18'	7.90'	-3.28'	SUE QUALITY LEVEL "A"

NOTES

TH# 230 COULD NOT SEE DUCT DUE TO EXCESSIVE GROUND WATER BUT PROBED AND FELT SIDES AND TOP OF 48" WIDE DUCT.

TH# 231 COULD NOT SEE DUCT DUE TO EXCESSIVE GROUND WATER BUT PROBED AND FELT SIDES AND TOP OF 24" WIDE DUCT.

TH# 233 & 233A WE WERE NOT ABLE TO EXCAVATE ANY DEEPER THAN DEPTHS RECORDED DUE TO EXTREMELY HARD SOIL CONDITIONS. WE HAD A DIFFICULT TIME PIN POINTING DUCT PACKAGE ELECTRONICALLY, THIS IS THE REASON WHY WE ATTEMPTED MULTIPLE HOLES IN THIS LOCATION.

TH# 234 & 235 NOT ABLE TO SEE PHONE DUCT DUE TO EXCESSIVE WATER AND SAND CAVING IN, BUT PROBED AND WERE ABLE TO FEEL BOTH SIDES AND TOP OF 24" WIDE DUCT.

TH# 238 & 240 NOT ABLE TO SEE GAS MAIN, BUT WAS ABLE TO TO PROBE AND FEEL SIDES AND TOP OF 16" MAIN.

TH# 239 NOT ABLE TO SEE GAS MAIN, BUT WAS ABLE TO TO PROBE AND FEEL SIDES AND TOP OF 50" MAIN.

VERIFIED UTILITY INFORMATION

153 of 290

TEST HOLE #	SIZE & TYPE	NORTHING	EASTING	OFFSET	TOP OF UTILITY	EXISTING CUT	REFERENCE GROUND ELEVATION	COMMENTS

ALL INFORMATION SHOWN WAS OBTAINED FROM A LOCATION SURVEY.

Illinois Department of Transportation

I-90 /94 (NB & SB of Dan Ryan Expressway)
Chicago-Cook County
Sec No: (2122-921 PT1) R, (2021-922 PTI,2)
Contract No. 62584, 62585, 62586, 62589, 62593, 62693, 62694, 62695
TBE Project No.: IL09500164, 167, 168, 170, 171, 179, 180, 182, 204, 205, 206, 211, 212, 219, 221, 225, 226, 227, 228, 230, 232, 235, 237, 238, 248, 249

REVISIONS

DATE	BY	DESCRIPTION	DATE	BY	DESCRIPTION	DATE	BY	DESCRIPTION	DATE	BY	DESCRIPTION	DATE	BY	DESCRIPTION	DATE	BY	DESCRIPTION
2/6/06	SRS																

TBE GROUP, INC.
SOUTHERN REGION: FL, GA, SC, NC
NORTHERN REGION: IL, IN, MI, OH, MD, NJ, NY
PA, VA, CANADA
WESTERN REGION: AZ, NV, NM, TX, CA, OR, UT, WA

VERIFIED UTILITY LOCATIONS