VERIFIED UTILITY INFORMATION

TEST HOLE #	SIZE & TYPE	NORTHING	EASTING	EXISTING TOP ELEVATION	EXISTING CUT	REFERENCE ELEVATION	COMMENTS
1	16'' W	1836921.68	1187979.53	578.95'	6.03'	584.98'	UTILITY QUALITY "A"
2	N/A W	1836430.49	1188340.55	576.27'	10.00'	586.27'	UTILITY QUALITY "D"

NOTES

TH #2 - Unable to designate and pinpoint 48'' water but excavation attempt was made in suspected area and could not find the utility. Large rocks and ground water infiltration within the excavated hole prevented us from excavating any deeper than 10'.

ABBREVIATIONS

W = WATER

ALL INFORMATION SHOWN WAS OBTAINED FROM A LOCATION SURVEY.

Cardno TBE

CIVIL ENGINEERING * TRANSPORTATION * ENVIRONMENTAL * PLANNING * UTILITY ENGINEERING/LOCATING

Checked By:

Date: 9/11/12

TBE Job No. IL09510507

DESIGNED ED	REVISED		
DRAWN SRK	REVISED		
CHECKED KFS	REVISED		
DATE 9/10/12	REVISED		

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

I-94 at Stony Island
Chicago, IL

SHEET NO. | STA. | TO STA.

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	2012-059-BR	Cook	631	228

Contract No. 60J12

FED. ROAD DIST. NO. | ILLINOIS | Job No.: