CONTRACT NO.				
F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
FR55	(84-2-1) RS3	SANGAMON		2
STA.		TO STA.		
FED. ROAD DIST. NO. 6	ILLINOIS	FED. AID PROJECT		

INDEX OF SHEETS

1. COVER SHEET
2. INDEX OF SHEETS, LIST OF STANDARDS,GENERAL NOTES AND COMMITMENTS, MIXTURE REQUIREMENTS
3. SUMMARY OF QUANTITIES
4. SCHEDULES
5. TYPICAL SECTIONS

STANDARDS

000001-04
701001-01
701006-02
701306-01
702001-06
701011-01
701301-02
701311-02

GENERAL NOTES AND COMMENTS

1. ALL ENTRANCES CURRENTLY IN USE SHALL REMAIN ACCESSIBLE BOTH DURING AND AFTER CONSTRUCTION.
2. THE FIELD/RESIDENT ENGINEER SHALL CONTACT STUDIES AND PLANS CONCERNING ANY MAJOR PLAN CHANGES TO MAKE SURE NO PREVIOUS COMMITMENTS (NOT LISTED) WERE MADE AFFECTING THE DESIGN, AND ALLOW AN IMPROVED DESIGN FOR FUTURE PROJECTS.
3. NO LANE CLOSURES WILL BE ALLOWED WITHOUT FLAGGER PROTECTION.

MIXTURE USE(S)	LEVEL BINDER
PG	PG 64-22
RAP % (MAX)	15%
DESIGN AIR VOIDS	4.0% @ N DESIGN = 70
MIX COMPOSITION (GRADATION MIXTURE)	IL 9.5
FRICTION AGGREGATE	NA

DISTRICT SIX

EXAMINED March 29 20 06
Louis Hoos
OPERATIONS ENGINEER

EXAMINED March 29 20 06
W. R. Freyera
PROGRAM IMPLEMENTATION ENGINEER

EXAMINED March 29 20 06
William E. Martin
PROGRAM DEVELOPMENT ENGINEER

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

general notes

FR I-55
(FR I-55 WEST)
SECTION(84-2-1)RS-3;(84-1-2)RS-3
SANGAMON COUNTY

SCALE: VERT. HORIZ.
DATE
DRAWN BY
CHECKED BY

PLOT DATE = 3/29/2006
FILE NAME = c:\proj\gets\d65176\ht\gennotes.dgn
PLOT SCALE = 188.8438 ' / IN.
USER NAME = eshsca