F.A.I.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
94/90	*	COOK	565	327
STA.		TO STA.		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		
62301	* (2021-922 PT2 ETC 2324,6-LP) R-10			

HIGH MAST TOWER SCHEDULE

HIGH MAST LIGHT TOWER IDENTIFICATION	HIGH MAST LIGHT TOWER LOCATION		FOUNDATION INSTALLED BY CONTRACT	LIGHT TOWER INSTALLED BY CONTRACT	LIGHT TOWER SERVICE PAD INSTALLED BY CONTRACT	LIGHT TOWER SERVICE PAD AND WALL 3'-6" INSTALLED BY CONTRACT	LIGHT TOWER SERVICE PAD AND WALL 5'-0" INSTALLED BY CONTRACT	REMARKS
	STATION	OFFSET						
7 UGH1	4530+50	RT 67	THIS CONTRACT	62583	-	-	THIS CONTRACT	GROUND MOUNTED
8 UGH2	4534+69	RT 62	THIS CONTRACT	62583	-	-	-	MOUNTED ON WALL N-47N-F
7 UGH3	4538+70	RT 97	62583	62583	THIS CONTRACT	-	-	GROUND MOUNTED
7 VMN3	4542+80	RT 88	62583	62583	THIS CONTRACT	-	-	GROUND MOUNTED
7 VMN2	4546+85	RT 88	62583	62583	-	THIS CONTRACT	-	GROUND MOUNTED
7 VMN1	4550+95	RT 116	THIS CONTRACT	62583	-	-	-	TO BE INTEGRAL W/ FUTURE KNEE WALL
7 VEF3	4555+05	RT 88	62583	62583	-	-	THIS CONTRACT	GROUND MOUNTED
7 VEF2	4559+15	RT 77	62583	62583	-	-	THIS CONTRACT	GROUND MOUNTED
7 VEF1	4563+20	RT 101	62583	62583	-	-	THIS CONTRACT	GROUND MOUNTED
7 VGH1	4567+25	RT 88	62583	62583	-	-	THIS CONTRACT	GROUND MOUNTED
7 VGH2	4571+30	RT 88	62583	62583	THIS CONTRACT	-	-	GROUND MOUNTED
7 VGH3	4575+60	RT 103	62583	62583	THIS CONTRACT	-	-	GROUND MOUNTED
7 VGH4	4579+90	RT 78	62583	62583	-	THIS CONTRACT	-	GROUND MOUNTED
7 WEF6	4584+26.3	RT 78	62584	62733	THIS CONTRACT	-	-	GROUND MOUNTED
7 WEF5	4588+26.3	RT 105	62584	62733	-	62584	-	GROUND MOUNTED
7 WEF4	4592+26.3	RT 76	62584	62733	THIS CONTRACT	-	-	GROUND MOUNTED
7 WEF3	4596+26.5	RT 76	62584	62733	62584	-	-	GROUND MOUNTED
7 WEF2	4600+26.3	RT 94	62584	62733	-	THIS CONTRACT	-	GROUND MOUNTED
7 WEF1	4604+26.3	RT 85	62584	62733	-	62584	-	GROUND MOUNTED
7 WGH1	4608+26.3	RT 78	62584	62733	-	62584	-	GROUND MOUNTED
7 WGH2	4612+26.3	RT 74	62584	62733	-	-	62584	GROUND MOUNTED
7 WGH3	4616+76.3	RT 93	62584	62733	-	THIS CONTRACT	-	GROUND MOUNTED
7 WGH4	4621+26.3	RT 83	62584	62733	-	THIS CONTRACT	-	GROUND MOUNTED
7 WGH5	4625+66.3	RT 88	62584	62733	-	THIS CONTRACT	-	GROUND MOUNTED
7 XEF6	4630+06.3	RT 111	62584	62733	-	-	-	MOUNTED ON WALL N-33N-F
8 XEF5	4634+53.3	RT 100	62584	62733	-	-	-	MOUNTED ON WALL N-31S-R

HIGH MAST TOWER FOUNDATION

HIGH MAST LIGHT TOWER IDENTIFICATION	NORTHING	EASTING	TOP OF FOUNDATION ELEVATION	LIGHT TOWER FOUNDATION, 44" DIAMETER (FOOT)	BOTTOM ELEVATION (FOOT)	GROUND ROD, 5/8" X 10' (EACH)
7 UGH1	1873943.55	1175753.06	-2.22	20	-22.22	4

EI-115

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

F.A.I. 94/90 (DAN RYAN EXPRESSWAY)

GARFIELD BLVD TO 31ST STREET (NB LOCAL LANES)

HIGH MAST TOWER SCHEDULE

SCALE: NTS — DRAWN BY: JDC

DATE: 06/09/06 — CHECKED BY: RS

BOWMAN, BARRETT & ASSOCIATES INC.
CONSULTING ENGINEERS
Chicago, Illinois
312.228.0100
www.bbandainc.com

N:\660\cadd\CIVIL\SHEETS\660JBHMS.dgn 6/7/2006 12:59:53 PM