Surface Elevation: 412 | Completion Date: 3/17/14
Datum: msl

DEPTH IN FEET	DESCRIPTION OF MATERIAL	DRY UNIT WEIGHT (pcf) / SPT BLOW COUNTS / CORE RECOVERY/RQD	SAMPLES
	Medium dense to dense, gray, poorly graded SAND with silt - (SP-SM) *(continued)*		
85			
90		9-10-11	SS21
95	Medium dense to dense, gray, well graded SAND with silt - (SW-SM)		
	very dense	15-27-23	SS22
100			
105			
110		10-14-11	SS23
115		15-15-17	SS24

SHEAR STRENGTH, tsf: Δ - UU/2, ○ - QU/2, □ - SV (0.5, 1.0, 1.5, 2.0, 2.5)
STANDARD PENETRATION RESISTANCE ▲ N-VALUE (BLOWS PER FOOT) (ASTM D 1586)
WATER CONTENT, % PL 10 20 30 40 50 LL

GROUNDWATER DATA
ENCOUNTERED AT 19.6 FEET ▽

DRILLING DATA
__ AUGER 3 3/4" HOLLOW STEM
WASHBORING FROM 25 FEET
THR DRILLER DLD LOGGER
CME 55HT DRILL RIG
HAMMER TYPE Auto
HAMMER EFFICIENCY 85 %

REMARKS:

Drawn by: AGB	Checked by: CKK	App'vd. by: FC
Date: 4/3/14	Date: 1/9/15	Date: 1/9/15

GEOTECHNOLOGY INC — FROM THE GROUND UP

Illinois Approach Substructure Rehabilitation Poplar Street Bridge Widening East St. Louis, Illinois

CONTINUATION OF LOG OF BORING: I-6.3

Project No. J019319.02

NOTE: STRATIFICATION LINES REPRESENT THE APPROXIMATE BOUNDARIES BETWEEN SOIL TYPES AND THE TRANSITION MAY BE GRADUAL. GRAPHIC LOG FOR ILLUSTRATION PURPOSES ONLY.

LOG OF BORING 2002 WL J019319.02 - PSB.GPJ 00 CLONE ME.GPJ 1/8/15

Surface Elevation: 412 | Completion Date: 3/17/14
Datum: msl

DEPTH IN FEET	DESCRIPTION OF MATERIAL	DRY UNIT WEIGHT (pcf) / SPT BLOW COUNTS / CORE RECOVERY/RQD	SAMPLES
	Medium dense to dense, gray, well graded SAND with silt - (SW-SM) *(continued)*		
125			
130		10-9-10	SS25
135			
140	Hard, gray, aphanitic, banded to thick bedded, fresh to slightly weathered LIMESTONE with shale partings unconfined compressive strength = 32,639 psi (4,700 ksf)	100% / 70%	NX1
145	shale seam - 1 inch; unconfined compressive strength = 4,307 psi (620 ksf); shale seam - 1 inch	100% / 73%	NX2
150	unconfined compressive strength = 21,838 psi (3,145 ksf)	100% / 100%	NX3
155	unconfined compressive strength = 21,380 psi (3,079 ksf)	100% / 92%	NX4
	unconfined compressive strength = 28,626 psi (4,122 ksf)		

SHEAR STRENGTH, tsf: Δ - UU/2, ○ - QU/2, □ - SV (0.5, 1.0, 1.5, 2.0, 2.5)
STANDARD PENETRATION RESISTANCE ▲ N-VALUE (BLOWS PER FOOT) (ASTM D 1586)
WATER CONTENT, % PL 10 20 30 40 50 LL

GROUNDWATER DATA
ENCOUNTERED AT 19.6 FEET ▽

DRILLING DATA
__ AUGER 3 3/4" HOLLOW STEM
WASHBORING FROM 25 FEET
THR DRILLER DLD LOGGER
CME 55HT DRILL RIG
HAMMER TYPE Auto
HAMMER EFFICIENCY 85 %

REMARKS:

Drawn by: AGB	Checked by: CKK	App'vd. by: FC
Date: 4/3/14	Date: 1/9/15	Date: 1/9/15

GEOTECHNOLOGY INC — FROM THE GROUND UP

Illinois Approach Substructure Rehabilitation Poplar Street Bridge Widening East St. Louis, Illinois

CONTINUATION OF LOG OF BORING: I-6.3

Project No. J019319.02

NOTE: STRATIFICATION LINES REPRESENT THE APPROXIMATE BOUNDARIES BETWEEN SOIL TYPES AND THE TRANSITION MAY BE GRADUAL. GRAPHIC LOG FOR ILLUSTRATION PURPOSES ONLY.

LOG OF BORING 2002 WL J019319.02 - PSB.GPJ 00 CLONE ME.GPJ 1/8/15

FOR INFORMATION ONLY

LICENSED STRUCTURAL ENGINEER — STEPHEN E. ALSBURY 081-3281 — STATE OF ILLINOIS — EXPIRES 11-30-16

DATE	12/1/2015
DATE PREPARED	
ROUTE	I-64
STATE	IL
DISTRICT	STL
SHEET NO.	72
COUNTY	ST. CLAIR
JOB NO.	J612377C/J612377D
CONTRACT ID.	–
PROJECT NO.	–
BRIDGE NO.	082-0005

DESCRIPTION | DATE

MISSOURI HIGHWAYS AND TRANSPORTATION COMMISSION
105 WEST CAPITOL
JEFFERSON CITY, MO 65102
1-888-ASK-MODOT (1-888-275-6636)

ABNA
4140 Lindell Boulevard
St. Louis, MO 63104
314-454-0222
Certificate of Authority: 001507

BORING DATA

Detailed Nov 2015
Checked Nov 2015

Note: This drawing is not to scale. Follow dimensions.

Sheet No. 72 of 73

Note:
For location of borings, see Sheet 1.

REV.

c:\pwworking\oma\d1143615\B_0820005_072.dgn 10:30:53 AM 12/1/2015