FAI ROUTE	SECTION	COUNTY	TOTAL SHEETS	SHEET NO
64	82-7RS-1, 82-7HB-1,2I	ST. CLAIR	89	15
STA.		TO STA.		
CONTRACT NO.: 76813				



FAI 64 - STA. 733+39.99
FOUND BRASS TABLET IN CONC. MONUMENT



FAI 64 - P.O.C. STA. 780+00.00
SET I.P. W/CAP



FAI 64 - STA. 820+10.00
SET 5/8" REBAR W/CAP



FAI 64 - STA. 865+00.00
SET 5/8" REBAR W/CAP



FAI 64 STA. 913+25.86 , 0.03' LT =
IL 158 STA. 153+55.88, 0.46' RT
FOUND I.P.

℄-℄ FAI-64 STA. 913+26.32 =
IL 158 STA = 153+55.93



FAI 64 - P.O.C. STA. 744+15.00
SET I.P. W/CAP, BEGIN PROJECT



FAI 64 - P.T. STA. 782+93.80
FOUND BRASS PLUG IN CONCRETE
MONUMENT @ STA. 782+93.82



FAI 64 - STA. 825+00.26, 0.03' RT
FOUND BRASS TABLET IN CONC.



FAI 64 - STA. 875+00.00
SET MAG. NAIL



FAI 64 - STA. 915+00.00
SET 5/8" REBAR W/CAP



FAI 64 - P.O.C. STA. 750+00.00
FOUND BRASS TABLET IN CONC. MONUMENT



FAI 64 - STA. 790+00.00
SET 5/8" REBAR W/CAP



FAI 64 STA. 835+00.35, 0.04' LT
FOUND BRASS TABLET IN CONC. MONUMENT



FAI 64 - STA. 885+00.00
SET 5/8" REBAR W/CAP



FAI 64 - STA. 930+00.00
SET 5/8" REBAR W/CAP



FAI 64 - P.O.C. STA. 760+00.00
SET 5/8" REBAR W/CAP



FAI 64 - STA. 795+00.00, 0.06' LT
FOUND BRASS TABLET IN CONC. MONUMENT



FAI 64 - P.T. STA. 847+00.04 ON ℄
FOUND BRASS TABLET IN CONC. MONUMENT



FAI 64 - STA. 895+10.00
SET 5/8" REBAR W/CAP

FAI 64 - STA. 940+00.00
SET 5/8" REBAR W/CAP



FAI 64 - P.O.C. STA. 765+00.27, 0.06' RT
FOUND BRASS TABLET IN CONC. MONUMENT



FAI 64 - STA. 805+00.00
SET 5/8" REBAR W/CAP



FAI 64 - P.C. STA. 859+77.63
SET I.P. W/CAP



FAI 64 - P.T. STA. 903+39.59
FOUND BRASS PLUG
IN CONC. @ STA. 903+39.55

FAI 64 - STA. 944+91.14
FOUND BRASS PLUG IN CONC.



FAI 64 - P.O.C. STA. 775+00.00
SET I.P. W/CAP



FAI 64 - STA. 809+99.99, 0.06' LT.
FOUND BRASS TABLET IN CONC. MONUMENT



FAI 64 - STA. 860+00.00
SET 5/8" REBAR W/CAP



FAI 64 - STA. 905+00.00
SET 5/8" REBAR W/CAP



FAI 64 - STA. 950+00.00
SET 5/8" REBAR W/CAP

PLAN		BY	DATE
SURVEYED			
PLOTTED			
ALIGNMENT CHECKED			
RT. OF WAY CHECKED			
NOTE BOOK NO. ____	C.ADD FILE NAME ____		

N

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

TIE POINTS

I-64 (MAINLINE)

FAI 64
SECTION 82-7RS-1, 82-7HB-1, 2I
ST. CLAIR COUNTY

DRAWN BY:

PLOT DATE: •DATE-TIME•

•SAVE TIME•
•ALL LETTERS•
•NON-SHED•
•REF-
•REF-