FAP ROUTE	SECTION	COUNTY	TOTAL SHEETS	SHEET NO
586	60R-2,37R-1	MADISON	502	36
STA.		TO STA.		
CONTRACT NO: 76301				

SIGN RELOCATION SCHEDULE

EXISTING LOCATION	EXISTING OFFSET	PROPOSED LOCATION (APPROX.)	PROPOSED OFFSET (APPROX.)	RELOCATE SIGN PANEL ASSEMBLY - TYPE A	RELOCATE SIGN PANEL ASSEMBLY - TYPE B	SIGN PANEL - TYPE 1	WOOD SIGN SUPPORT	TELESCOPING STEEL SIGN SUPPORT	METAL POST - TYPE B	18" X 18" BLOCKOUT INCLUDED IN COST OF MEDIAN SURFACE	REMOVE SIGN PANEL ASSEMBLY - TYPE A	DESCRIPTION
				EACH	EACH	SQ FT	FOOT	FOOT	FOOT	EACH	EACH	
508+19	5' LT	508+08	3' RT	1			14			1		KEEP RIGHT OF MEDIAN
508+50	2' RT										1	LEFT TURN LANE
508+95	45' RT	508+93	39' RT	1			15					IL 162 EAST / NO PARKING
510+16	42' LT	510+15	40' LT		1		18					I-55 / I-70 / NO PARKING
510+62	8' LT	508+92	4' RT	1			14			1		KEEP RIGHT OF MEDIAN
511+49	50' RT	511+50	56' RT	1			14					STOP SIGN
512+13	36' LT	512+12	36' LT	1			15.5					TRAFFIC SIGNAL AHEAD
512+60	36' RT	512+59	38' RT	1			14.5					SPEED LIMIT 45 / NO PARKING
513+45	42' RT										1	STOP SIGN
513+91	41' LT	513+91	36' LT	1			14.5					SPEED LIMIT 45 / NO PARKING
514+50	33' LT	514+50	36' LT		1		15.5					CENTER LANE ONLY / NO PARKING
514+50	33' RT	514+50	37' RT		1		15.5					CENTER LANE ONLY / NO PARKING
515+40	36' LT	515+40	37' LT	1			14.5					JCT. 55 / JCT. 70 / NO PARKING
515+75	28' RT										1	NO PARKING
517+22	31' RT	517+15	55' RT	1			14					STOP SIGN
517+85	28' RT										1	NO PARKING
518+03	36' LT	518+03	37' LT		1		15.5					CENTER LANE ONLY / NO PARKING
533+06	62' LT	532+90	37' LT		1		15.5					CENTER LANE ONLY / NO PARKING
534+40	42' LT	534+40	37' LT	1			14.5					SPEED LIMIT 45 / NO PARKING
534+65	24' RT	534+65	36' RT	1			14.5					SPEED LIMIT 45 / NO PARKING
535+09	45' LT	535+16	70' LT	1			14					STOP SIGN
535+67	43' LT	535+80	41' LT	1				12				"BARGRAVES ST"
539+37	22' RT										1	NO PARKING
542+34	23' RT	542+34	36' RT	1			15.5					TRAFFIC SIGNAL AHEAD
543+25	23' RT	543+25	36' RT	1			13					IL 162 / MADISON / 13
543+43	34' LT										1	NO PARKING
544+23	23' RT	544+23	36' RT		1		15.5					CENTER LANE ONLY
545+19	24' RT	545+19	36' RT	1			14.5					SPEED LIMIT 45 / NO PARKING
545+31	33' LT	545+31	36' LT	1			14.5					SPEED LIMIT 45 / NO PARKING
546+02	36' LT	545+98	65' LT	1			14					STOP SIGN
546+41	37' LT	546+67	41' LT	1				12				"BUCKEYE DR"
547+78	34' LT	547+78	37' LT		1		15.5					CENTER LANE ONLY / NO PARKING
		549+01	5' LT			5	14			1		KEEP RIGHT OF MEDIAN
549+15	25' RT	549+15	40' RT	1			13.5					NO PARKING / TRI TOWNSHIP PARK
		549+99	5' LT			5	14			1		KEEP RIGHT OF MEDIAN
		551+43	5' RT			5	14			1		KEEP RIGHT OF MEDIAN
551+83	45' RT										1	PARKING FOR R & L PATRONS
551+93	30' RT	551+93	40' RT		1		15.5					CENTER LANE ONLY
552+21	27' LT	552+17	47' LT	1			13.5					NO PARKING / TRI TOWNSHIP PARK
		552+49	5' RT			5	14			1		KEEP RIGHT OF MEDIAN
553+56	22' RT										1	NO PARKING
554+96	37' RT	554+96	36' RT	1			15.5					CURVE RIGHT
555+34	27' LT										1	NO PARKING
556+53	44' LT	556+50	75' LT	1			14					STOP SIGN
556+92	45' LT	557+05	46' LT	1				12				"ORCHARD ST"
557+67	28' RT						15.5				1	NO PARKING
557+68	29' LT	557+68	37' LT	1								TRAFFIC SIGNAL AHEAD
558+62	26' LT										1	NO PARKING
561+40	51' RT	561+37	51' RT	1				12				"DIANA ST"
561+40	51' RT	561+37	51' RT	1			13.5					SPEED LIMIT 25
561+92	37' RT	561+90	78' RT	1			14					STOP SIGN
561+92	37' RT	562+26	37' RT	1			14.5					SPEED LIMIT 35
563+24	22' RT										1	NO PARKING
563+50	32' LT	563+67	55' LT	1			14					STOP SIGN
565+36	31' LT	565+36	37' LT	1			15.5					CENTER LANE ONLY/ NO PARKING
568+03	39' RT	568+30	70' RT	1			13.5					STOP SIGN
568+03	39' RT	568+32	44' RT	1				12.5				"LAUNDRY ST" & "EDWARDSVILLE RD"
570+76	27' LT	570+76	29' LT	1			14.5					SPEED LIMIT 35
570+86	23' RT	570+86	28' RT	1			14.5					SPEED LIMIT 35
573+07	27' LT	573+07	23' LT	1			15.5					CURVE LEFT
573+96	31' LT	574+02	34' LT	1				12				"CLAY ST" & "EDWARDSVILLE RD"
574+03	35' LT	574+20	45' LT	1			14					STOP SIGN
574+60	37' RT	574+64	64' RT	1			14					STOP SIGN
574+60	37' RT	574+69	34' RT	1				12.5				"SARAH ST" & "EDWARDSVILLE RD"
575+75	30' LT										1	NO PARKING
576+61	43' RT	576+81	28' RT	1				12				"WICKLIFFE ST"
576+83	16' LT										1	NO PARKING
577+59	38' RT	577+59	34' RT	1			13.5					STOP SIGN WITH BLINDERS
577+97	28' RT	577+97	18' RT	1			13.5					SPEED LIMIT 25
579+17	26' LT	579+17	17' LT	1			14.5					SPEED LIMIT 35
580+08	20' RT	579+96	17' RT	1			15.5					STOP SIGN AHEAD

SIGN SCHEDULE CONTINUED ON NEXT SHEET

PLAN
NOTE BOOK No.
SURVEYED
PLOTTED
ALIGNMENT CHECKED
RT. OF WAY CHECKED
CADD FILE NAME
BY
DATE

7/2/2004
Friday July 02, 2004 @ 7:22:39 AM
o:\projects\wd16995\plan\ph-085adgn LV1-63

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

SIGN SCHEDULE

FAP ROUTE 586 (IL 162)
SECTION 60R-2,37R-1
MADISON COUNTY

DRAWN BY:

PLOT DATE: Friday July 02, 2004 @ 7:22:39 AM