| CONTRACT NO.				
F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
90	*	COOK	81	12
STA.		TO STA.		
FED. ROAD DIST. NO.	ILLINOIS	FED. AID PROJECT		
	* (1012, 1214, 1415, & 1517) RS-3			

62746

SYM. ABOUT ℄ (TYP)

℄

| 10.0' & VAR SHOULDER | 12.0' LANE 1 | 12.0' LANE 2 | 12.0' LANE 3 | 12.75' & VAR |

10.0' & VAR SHOULDER

① ① ① ①

EXISTING ±4¾" BIT. CONC. SURF. COURSE (TOP 3½" TO BE MILLED)

EXISTING P.C.C. 10" (STD. REINFORCED.)

1. EXISTING CONDITIONS

SYM. ABOUT ℄ (TYP)

℄

| 10.0' & VAR SHOULDER | 3' | 11.0' LANE 1 | 11.0' LANE 2 | 11.0' LANE 3 | 12.75' & VAR |

10.0' & VAR SHOULDER

1¾" SMA

STRUCTURE TO BE ADJUSTED

② ②

1¾" STONE MATRIX ASPHALT, BINDER COURSE

3. CONDITIONS AFTER BINDER COURSE

SYM. ABOUT ℄ (TYP)

℄

| 10.0' & VAR SHOULDER | 12.0' LANE 1 | 12.0' LANE 2 | 12.0' LANE 3 | 12.75' & VAR |

10.0' & VAR SHOULDER

⑤ ⑤

② ②

DRUMS WITH STEADY BURN LIGHTS @ 100' C-C

DRUMS WITH STEADY BURN LIGHTS @ 100' C-C

2. CONDITIONS AFTER MILLING

SYM. ABOUT ℄ (TYP)

℄

| 10.0' & VAR SHOULDER | 12.0' LANE 1 | 12.0' LANE 2 | 12.0' LANE 3 | 12.75' & VAR |

10.0' & VAR SHOULDER

3½" SMA

1½" MIX "D" FOR SHLD (TYP)

③ ③ ③ ③

1¾" STONE MATRIX ASPHALT, SURFACE COURSE

4. FINAL CONDITIONS

NOTE: AT THE END OF EACH NIGHTLY SHIFT, THE CONTRACTOR SHALL SWEEP THE PAVEMENT SURFACE CLEAN, PLACE TEMPORARY PAVEMENT MARKING AND REMOVE TRAFFIC CONTROL.

DRUMS SHALL NOT BE PLACED IN THE LANE WHICH IS OPEN TO TRAFFIC. THE CONTRACTOR SHALL USE ONE FOOT WIDE VERTICAL BARRICADES WITH STEADY BURN LIGHTS ALONG THE MILLING AND PAVING OPERATIONS. THE TYPE OF VERTICAL BARRICADES SHALL BE APPROVED IN WRITING BY THE ENGINEER PRIOR TO BEING USED ON THE PROJECT. DRUMS OR TYPE II BARRICADES SHALL BE USED TO DELINEATE ALL OPEN RAMPS THROUGH THE WORK ZONE.

LEGEND

① EXISTING PAVEMENT MARKING

② EPOXY PAVEMENT MARKING, LINE 5" (10' DASH - 30' SKIP)

③ PERMANENT PAVEMENT MARKING

④ DRUMS @ 100' C-C

PLOT DATE = 2/8/2006
FILE NAME = c:\projects\d128084\d128084cs.m32
PLOT SCALE = 50.0000 ' / IN.
REFERENCE = #REF#