F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
55	99 (1&2) WRS	WILL	334	139

STA.   TO STA.

FED. ROAD DIST. NO.   ILLINOIS FED. AID PROJECT

I-55

I-80   I-80

N

RAMP CLOSURE (SEE NOTE 1)

① ② ① ① ① ② ③ ③

US 6

US 6

I-55

REFERENCE: W20-2
48" X 48"
BLACK ON ORANGE

DETOUR

REFERENCE: W20-2
48" X 48"
BLACK ON ORANGE

DETOUR

REFERENCE: W20-2
48" X 48"
BLACK ON ORANGE

DETOUR

REFERENCE: M6-3
30" X 18"
BLACK ON ORANGE

REFERENCE: M6-2
30" X 18"
BLACK ON ORANGE

REFERENCE: M6-1
30" X 18"
BLACK ON ORANGE

① ② ③

NOTES:

1. I-55 SB EXIT RAMP TO I-80 EB RAMP CLOSURE SHALL BE DONE IN ACCORDANCE WITH DISTRICT 1 DETAIL TC-8 (FREEWAY ENTRANCE AND EXIT RAMP CLOSURE DETAILS).

2. PLACEMENT OF DETOUR SIGNS SHALL BE AS DIRECTED BY THE ENGINEER.

3. CHANGEABLE MESSAGE SIGNS SHALL BE PLACED AS DIRECTED BY THE ENGINEER.

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
FAI ROUTE 55 (I-80 TO BLACK ROAD)
WIDENING AND RESURFACING

**STAGING AND TRAFFIC CONTROL
I-55 SB EXIT RAMP TO I-55 EB
DETOUR PLAN**

SCALE: NO SCALE   DRAWN BY JP

DATE 02/23/07   CHECKED BY KAA

TENG   TENG & ASSOCIATES, INC.
ENGINEERS/ARCHITECTS/PLANNERS
CHICAGO, ILLINOIS