VERIFIED UTILITY INFORMATION

TEST HOLE #	SIZE & TYPE	NORTHING	EASTING	EXISTING TOP ELEVATION	EXISTING CUT	REFERENCE ELEVATION	COMMENTS
1	N/A TUNNEL	1897611.31	1171790.60	573.30′	7.17′	580.47′	NORTH EDGE
2	N/A TUNNEL	1897605.50	1171792.00	573.36′	6.92′	580.28′	SOUTH EDGE
3	N/A TUNNEL	1897600.91	1171359.65	573.15′	3.86′	577.01′	NORTH EDGE
4	N/A TUNNEL	1897595.46	1171360.49	573.09′	3.90′	576.99′	SOUTH EDGE
5	N/A THRUST BLOCK	1897513.66	1171678.90	589.72′	6.56′	596.28′	
5A	N/A THRUST BLOCK	1897513.63	1171676.05	589.64′	7.20′	596.84′	
6	N/A THRUST BLOCK	1897522.75	1171594.74	589.37′	6.68′	596.05′	
6A	N/A THRUST BLOCK	1897524.90	1171593.77	589.37′	6.76′	596.13′	
6B	N/A THRUST BLOCK	1897525.17	1171595.71	589.38′	6.73′	596.11′	
7	N/A THRUST BLOCK	1897506.19	1171582.40	589.21′	6.36′	595.57′	
7A	N/A THRUST BLOCK	1897505.10	1171584.54	589.20′	6.42′	595.62′	

NOTES

TH #1 - Found North edge of what appears to be a 6′ wide wooden frame around utility tunnel. Frame has appearance of wooden rail road ties.
TH #2 - Found South edge of what appears to be a 6″ wide wooden frame around utility tunnel. Frame has appearance of wooden rail road ties.
TH #3 - Found North edge of what appears to be a 6′ wide wooden frame around utility tunnel. Frame has appearance of wooden rail road ties. Wooden frame is 5″ thick.
TH #4 - Found South edge of what appears to be a 6′ wide wooden frame around utility tunnel. Frame has appearance of wooden rail road ties.
TH #5 - Found North edge of Thrust Block.
TH #5A - Found North edge of Thrust Block. Reference point placed on east curb of driveway.
TH #6 - Found West edge of Thrust Block.
TH #6A - Found a 90 degree bend on Thrust Block. Reference point placed in line with bend.
TH #6B - Found North edge of Thrust Block.
TH #7 - Found North edge of Thrust Block.
TH #7A - Found North edge of Thrust Block.

ABBREVIATIONS

ALL INFORMATION SHOWN WAS OBTAINED FROM A LOCATION SURVEY.

Cardno TBE
CIVIL ENGINEERING * TRANSPORTATION * ENVIRONMENTAL * PLANNING * UTILITY ENGINEERING/LOCATING

Checked By: _____
Date: _____

TBE Job No. IL09510531

DESIGNED EG	REVISED		
DRAWN KC	REVISED		
CHECKED KFS	REVISED		
DATE 8/13/13	REVISED		

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

I-94/I-90/I-290 (Circle Interchange)
Chicago, Illinois

SHEET NO. STA. TO STA.

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	N/A	Cook	559	160

Contract No. N/A

FED. ROAD DIST. NO. | ILLINOIS | Job No.: P-91-259-12