F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
337		LAKE	502	168
STA.		TO STA.		
FED. ROAD DIST. NO.		ILLINOIS	FED. AID PROJECT	
D-91-552-99			60881	

TEMPORARY PAVEMENT MARKING
300mm YELLOW DIAGONALS
@ 6m C-C

TEMPORARY PAVEMENT MARKING
2-100mm YELLOW LINES @ 280mm
C-C WITH TEMPORARY BI-DIRECTIONAL
AMBER RAISED REFLECTIVE PAVEMENT
MARKERS @ 15m C-C

TEMPORARY PAVEMENT MARKING
150mm WHITE WITH 600mm LINE
AND 2m SPACES

MAIN STREET

CLOSE RIGHT TURN MOVEMENT
TO CONSTRUCT IN STAGES

REMOVE EXISTING
COMBO GATE/CANT
UNIT PERMANENTLY

INSTALL A NEW
GATE AT PERM.
LOCATION AS SHOWN
IN PROP. IMPROVEMENT
EXHIBIT.

TEMPORARY RAILROAD GATE TO BE
INSTALLED 8'-3" BEHIND WHITE EDGE LINE

TYPE II BARRICADE
(15M C-C) WITH
STEADY BURN LIGHT

INSTALL A NEW 24'
CANTILEVER AT PERM.
LOCATION AS SHOWN IN
PROP. IMPROV. EXHIBIT

R 2403.4m

R 2400.1m

N

MATCHLINE STA. 102+735

102+750

102+800

102+850

102+900

102+950

103+000

ILLINOIS ROUTE 22

MATCHLINE STA. 103+50

R 150.0m (TYP.)

+751.0

+788.8

48.3m

R 18.8m

+974.8

124m

+989.2

+998.2

TEMPORARY PAVEMENT MARKINGS
LETTERS AND SYMBOLS

TEMPORARY PAVEMENT MARKING
100mm WHITE LINE

TEMPORARY PAVEMENT MARKING
150mm WHITE LINE

TEMPORARY PAVEMENT MARKING
600mm WHITE STOP BAR

TEMPORARY PAVEMENT MARKING
600mm WHITE STOP BAR

TYPE III BARRICADES
WITH 'ROAD CLOSED'
SIGN ATTACHED AND
TWO FLASHING
BEACONS (TYP.)

NEW PERMANENT RAILROAD GATE
WITH SHORTER ARM

TEMPORARY PAVEMENT MARKING
2-100mm YELLOW LINES @ 280mm
C-C WITH TEMPORARY BI-DIRECTIONAL
AMBER RAISED REFLECTIVE PAVEMENT
MARKERS @ 15m C-C

TEMPORARY PAVEMENT MARKING
100mm WHITE LINE

TEMPORARY PAVEMENT MARKING
150mm WHITE LINE

TEMPORARY PAVEMENT MARKINGS
LETTERS AND SYMBOLS

TEMPORARY PAVEMENT MARKING
300mm YELLOW DIAGONALS
@ 6m C-C

TEMPORARY PAVEMENT MARKING
2-100mm YELLOW LINES @ 280mm
C-C WITH TEMPORARY BI-DIRECTIONAL
AMBER RAISED REFLECTIVE PAVEMENT
MARKERS @ 15m C-C

TEMPORARY PAVEMENT MARKING
100mm WHITE LINE

PRAIRIE ROAD

3.6m

+844.8

+847.0

ADVANCE SIGNING/LANE CLOSURE
AS PER IDOT STD. 701701-03

FINAL SURVEY NOTE BOOK NO.
DATE | BY | SURVEYED | PLOTTED | TEMPLATE AREAS | AREAS CHECKED

ORIGINAL SURVEY NOTE BOOK NO.
DATE | BY | SURVEYED | PLOTTED | TEMPLATE AREAS | AREAS CHECKED



TYPICAL SECTION A-A

1. PROP. BITUMINOUS SHLDR.
2. PROP. PCC PAVEMENT
3. PROP. AGGREGATE SUBGRADE
4. TEMP. PAVEMENT MARKING 100mm WHITE LINE
5. TEMP. PAVEMENT MARKING 2-100mm YELLOW LINES @ 280mm C-C WITH TEMP. BI-DIRECTIONAL AMBER RAISED REFLECTIVE PAVEMENT MARKERS @ 15m C-C

LEGEND:

- CONSTRUCTION ZONE
- TEMPORARY PAVEMENT
- TRAFFIC MOVEMENT
- (A) SIGNS (SEE MAINTENANCE OF TRAFFIC SIGNING LEGEND)
- TYPE II BARRICADE
- TYPE III BARRICADE W/2 FLASHING MONODIRECTIONAL LIGHTS



FOR REFERENCE ONLY

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
IL RTE 22 (FAP 337)
IL RTE 83 TO US 45 / IL 21 (MILWAUKEE AVE)
MAINTENANCE OF TRAFFIC
STAGE 1A
INTERSECTION IL RTE 22 AND PRAIRIE ROAD
~~SHEET 3 OF 4~~

SCALE: 1:500 DRAWN BY: JPM
DATE: 06-12-2003 CHECKED BY: JNR

D:\60882\plan\60882st1a01.dgn 08/05/03 08:26:51 PM