F.A.I. RTE.	SECTION	4	COUNT	ſΥ	TOTAL SHEETS	SHEE NO.
90/94	2004-064	TS	COOL	(40	4
STA.		TO	STA.			***************************************
FED. ROA	D DIST. NO. 1	ILLINOIS	FED.	AID	PROJECT	

ACTIVITY ACTIVITY	EARLY EARLY OR	ıc	2004									anne se promovem anno de manuel promovem de la companio de la companio de la companio de la companio de la comp							
ID DESCRIPTION	START FINISH DU	I JiIN	JUL	AUG SEP	OCT	NOV DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	
					 		1 1 1	 	_			1111				 	+ 1 - 1 - 1		
NTRACT 9B1 (62795) - WELLS CONC.	SIDEWALKS AND DRIVEWAYS					1													
ELLS STREET						į.													
CONSTRUCT PCC SIDEWALKS AND DRIVEWAYS	24-Nov-05 28-Dec-05																24-Nov-05]28-D
ONTRACT 9B2 (62796) - WENTWORTH	CONC. SIDEWALKS AND DRIVEW	AYS				:													
ENTWORTH AVENUE																			
CONSTRUCT PCC SIDEWALKS AND DRIVEWAYS	24-Nov-05 28-Dec-05													-			24-Nov-05]]28-D
CONTRACT 9B3 (62797) - TEMPORARY (CONC. BARRIER/SHOULDER/FENG	CE C																	
VENTWORTH AVENUE	V					:													
INSTALL TEMP. CONC. BARRIER/SHOULDER/FENG	E 10-Jun-05 26-0ct-05					:					10-Jun	-05					26-0c+-05		
ELLS STREET		***************************************																	
INSTALL TEMP. CONC. BARRIER/SHOULDER/FENC	E 29-Mar-05 21-Sep-05								29-Mar-05						21-S	ep-05			
ONTRACT 9B4 (62798) - FRONTAGE RO	AD SIGNING																		
ENTWORTH AVENUE																			
REMOVE EXISTING SIGNAGE	01-0ct-04 07-0ct-04			01-0ct-0	4 27-0ct-04														
INSTALL NEW SIGNAGE/REINSTALL SIGNAGE	14-Dec-05 27-Dec-05																	14-Dec-05	127-De
ELLS STREET	01-00+-04 07-00+ 04			01.0-1.0	1 33333 07 0-+ 04														
REMOVE EXISTING SIGNAGE INSTALL NEW SIGNAGE/REINSTALL SIGNAGE	01-0ct-04 07-0ct-04 14-Dec-05 27-Dec-05			01-061-0	07-0ct-04	1						ł						14-Dec-05	127-De
ONTRACT 9B5 (62799) - FRONTAGE RO		RKING]										, _ " " "
······································	AD ILIMMINENT FAVEMENT MAI	10110				;													
TAGE 3 - WENTWORTH AVENUE INSTALL PAYEMENT MARKING	14-Dec-05 27-Dec-05											1						14-Dec-05	127-D-
TAGE 3 - WELLS STREET	14.060.00 \$1.060.00		1									1						14-080-02	12 J - UE
INSTALL PAVEMENT MARKING	14-Dec-05 27-Dec-05	·				:												14-Dec-05	27-De
ONTRACT 9B6 (62800) - TREE REMOV					1														
RESTAGE - WENTWORTH AVENUE																			
RESTAGE - WENTWORTH AVENUE REMOVE EMBANKMENT TREES	01-0c+-04 14-0c+-04			01-00+-0	4 14-0c+-	04													
TAGE 3 - WELLS STREET	, 22 55. 5. , 2. 55. 5. ,											İ							-
REMOVE EMBANKMENT TREES	01-0ct-04 14-0ct-04			01-0ct-0	414-0ct-	04													
ONTRACT 9B7 (62801) - 57TH STREET	TRAFFIC SIGNALS				1														
ENTWORTH AVENUE / WELLS STREET																			
REMOVE EXISTING TRAFFIC SIGNALS AND	00 0-1 04 15 11 05			06-0c	t-04 [15-N	lov-05	
INSTALL NEW TRAFFIC SIGNALS	06-0ct-04 15-Nov-05					:											_		
VENTWORTH AVENUE / WELLS STREET / 57TI	STREET BRIDGE				ł l														
REMOVE EXISTING LIGHTING AND	06-0ct-04 15-Nov-05			06-0c	t-04 [15-N	lov-05	
INSTALL NEW LIGHTING		······································				:						1							
ONTRACT 9B8 (62802) - 55TH STREET	TRAFFIC SIGNALS	······			1	:													
ENTWORTH AVENUE / WELLS STREET																			
REMOVE EXISTING TRAFFIC SIGNALS AND	02-Mar-05 23-Nov-05]	:		02-Mar-05										23-Nov-05	
INSTALL NEW TRAFFIC SIGNALS				•	1	:													
VENTWORTH AVENUE / WELLS STREET								02-Mar-05									 	23-Nov-05	
REMOVE EXISTING LIGHTING AND INSTALL NEW LIGHTING	02-Mar-05 23-Nov-05					'		02-W01-05	/l									CO VON Ca	
ONTRACT 9B9 (62803) - 51ST STREET	TRAFFIC SIGNALS					1						-							
	JOHNEO											1							
ENTWORTH AVENUE / WELLS STREET												[
REMOVE, RELOCATE, INSTALL SIGNALS	12-Jul-05 14-Nov-05											· 12-Jul-	05				14-No	ov-05	
ENTWORTH AVENUE / WELLS STREET	1																		
	12. hd-05. 14-N 05						,					,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	05					05	
REMOVE AND RELOCATE EXISTING LIGHTING	12-Jul-05 14-Nov-05											12-Juli-1	UD CU				14-No	ov-05	
NTRACT 9B10 (62804) - 47TH STREE	T TRAFFIC SIGNALS																		
NTWORTH AVENUE / WELLS STREET												-							
REMOVE EXISTING TRAFFIC SIGNALS AND	17-May 05 10-May 05										0.5							0.5	
INSTALL NEW TRAFFIC SIGNALS	17-May-05 10-Nov-05									17	-May-05						10-Nov	~U5	
ENTWORTH AVENUE / WELLS STREET																			
REMOVE EXISTING LIGHTING AND	17-May-05 10-Nov-05		- Daniel States							17	-May-05						10-Nov	~05	
INSTALL NEW LIGHTING	3	l				1		1	1	•	- 6.00mminim			T		T			_L

NOTE: DATES ASSOCIATED WITH WORK ITEMS MAY CHANGE BASED ON OTHER CONTRACTS AND/OR THE ENGINEER, NO ADDITIONAL COMPENSATION WILL BE CONSIDERED DUE TO CHANGES OR EXTENSIONS IN THE SCHEDULE.

CONSOER TOWNSEND ENMRODYNE ENGINEERS, INC.
303 EAST WACKER DRIVE, SUITE 600
CHICAGO ILLIWOIS 60601-52/2, PHONE; (3/2) 938-0300

LEGEND:

WORK PERFORMED IN CONTRACTS BY OTHERS

WORK PERFORMED AS PART OF THIS CONTRACT

VISIONS
E DATE
F.A.I. 90/94 (DAN RYAN EXPRESSWAY)
TRAFFIC SIGNALS AT 51ST STREET AND
WENTWORTH AVENUE / WELLS STREET

SUGGESTED CONSTRUCTION SCHEDULE

SCALE: NONE DATE: October 29, 2004

2 OF 4

DRAWN BY: AMM CHECKED BY: JAL