F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
90/94	*	COOK	565	6
STA.		TO STA.		
FED. ROAD DIST. NO. 1	ILLINOIS	FED. AID PROJECT		

62301 * (2021-922 PT2 ETC 2324.6-1P) R-10

ID	Task Name
127	EARTH EXCAVATION (double shift or multiple crews)
128	SUBBASE GRANULAR MATERIAL TYPE B 24"(dbl shift or mult crews)
129	ELECTRICAL DUCT BANKS
130	UNDERDRAINS
131	STABILIZED SUBBASE 6"
132	CONTINUOUSLY REINFORCED PCC PAVT 14"
133	PCC SHOULDERS 14"
134	CURB AND GUTTER
135	HANDHOLES & ELECTRICAL
136	BARRIER WALL
137	SIGN FOUNDATIONS
138	BARRIER WALL TRANSITIONS
139	GUARDRAIL
140	CONCRETE MEDIANS
141	TOPSOIL PLACEMENT
142	SEEDING
143	BLANKET
144	CONTRACT 60A62 4455+00 TO 4462+10 (STAGE 2)
145	EROSION CONTROL
146	PAVEMENT REMOVAL
147	EARTH RETENTION SYSTEMS
148	STORM SEWERS
149	EARTH EXCAVATION (dbl shift/mult crews)
150	SUBBASE GRANULAR MATERIAL TYPE B 24" (dbl shift/mult crews)
151	ELECTRICAL DUCT BANKS
152	UNDERDRAINS
153	STABILIZED SUBBASE 6"
154	CONTINUOUSLY REINFORCED PCC PAVT 14"
155	PCC SHOULDERS 14"
156	CURB AND GUTTER
157	HANDHOLES
158	BARRIER WALL
159	SIGN FOUNDATIONS
160	BARRIER WALL TRANSITIONS
161	TOPSOIL PLACEMENT
162	SEEDING
163	BLANKET
164	CONTRACT 60A62 4462+10 TO 4474+50 (STAGES 1,2,3)
165	EROSION CONTROL
166	PAVEMENT REMOVAL
167	EARTH RETENTION SYSTEMS
168	STORM SEWERS
169	EARTH EXCAVATION
170	SUBBASE GRANULAR MATERIAL TYPE B 24"
171	ELECTRICAL DUCT BANKS
172	UNDERDRAINS
173	STABILIZED SUBBASE 6"
174	CONTINUOUSLY REINFORCED PCC PAVT 14"
175	PCC SHOULDERS 14"
176	HANDHOLES & FOUNDATION
177	CURB AND GUTTER
178	BARRIER WALL
179	SIGN FOUNDATIONS
180	BARRIER WALL TRANSITIONS
181	CONCRETE MEDIAN
182	GUARDRAIL
183	TOPSOIL PLACEMENT
184	SEEDING
185	BLANKET
186	FINAL STRIPING AND SIGNS
187	RUMBLE STRIPS
188	PUNCHLIST



Project: DAN RYAN 18 & 18A
Date: Fri 6/2/06

Task | Split | Progress | Milestone | Summary | Rolled Up Task | Rolled Up Split | Rolled Up Milestone | Rolled Up Progress | External Tasks | Project Summary | External Milestone | Deadline

Page 3

CTE | AECOM

CS-3

REVISIONS NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
F.A.I. 90/94 (DAN RYAN EXPRESSWAY)
GARFIELD BLVD TO 31ST STREET (NB LOCAL LANES)

SUGGESTED SEQUENCE OF OPERATION

SCALE: NONE | DRAWN BY: NJH
DATE: June 9, 2006 | CHECKED BY: RMG

p:\p40168\dwf\18-cntrs 18 & 19\shf\cntr 18\schedules\cs18003 2a.shf 10:20:30 AM 6/7/2006